
REPORT TO THE CITY COUNCIL

STATUS OF THE UTILITIES UNDERGROUNDING PROGRAM FY'23

Attachment 3

Project Cost and Schedule Estimates from SDG&E
for Navajo Block 7T, Crown Point Block 2BB,
Muirlands 1M1

Navajo Blk 7T

Job 1	Quantity	Unit of Measure
UG Footage Mainline	12,154.00	Lf
Customers	197.00	Ea

Job 1 Cost	\$	11,821,419.29
Job 2 Cost	\$	12,692,842.85
Total Cost	\$	24,514,262.14

Job 2	Quantity	Unit of Measure
UG Footage Mainline	13,663.00	Lf
Customers	193.00	Ea

Cordoba: Initial Cost Estimate

Job 1	Estimate	Estimate Type
Trench & Conduit	\$ 8,081,787.12	Quantity Takeoff
Cable & Connections	\$ 1,720,026.31	Quantity Takeoff
Cable Poles	\$ 829,510.50	
Services	Included - T&C/C&C	
Panels	Included - Services	
Cutover	Included - Services	
OH RFS	\$ 1,022,849.09	Quantity Takeoff
City Works	\$ 167,246.27	
<i>Sub Total</i>	<i>\$ 11,821,419.29</i>	

Job 2	Estimate	Estimate Type
Trench & Conduit	\$ 8,682,318.92	Quantity Takeoff
Cable & Connections	\$ 1,739,661.73	Quantity Takeoff
Cable Poles	\$ 932,499.75	
Services	Included - T&C/C&C	
Panels	Included - Services	
Cutover	Included - Services	
OH RFS	\$ 1,150,351.45	Quantity Takeoff
City Works	\$ 188,011.01	
<i>Sub Total</i>	<i>\$ 12,692,842.85</i>	

TOTAL	\$	24,514,262.14
--------------	-----------	----------------------



September 24, 2022

Crown Point Block 2BB - Estimate

Dear Ms. Breanne

SDG&E prepared an initial estimate for the R20SD undergrounding project at Crown Point Job 2. Please see details and breakdown below:

Job 2

UG Footage Mainline	19,334
Customers	225

Job 2	Estimate
Trench & Conduit	\$ 12,441,429
Cable & Connections	\$ 3,581,624
Cable Poles	\$ 1,319,546
Cutover	\$ 112,500
OH RFS	\$ 754,026
City performed Service Trench/ Panel	\$ (1,606,903)
<i>Sub Total</i>	\$ 16,602,222
TOTAL	\$ 16,602,222

Should you have any questions or need any additional information, please let me know.

Sincerely,

Ben Mandaluniz
Project Manager
Phone 619-676-4381

#	Activity ID	Activity Name	Duration	Start	Finish	2023												2024											
						Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul
1	Crown Point 2BB J2		429	23-Aug-22 A	30-Apr-24																								
2	MOU Requirements		2	23-Aug-22 A	25-Aug-22 A																								
3	MOU-001	Notice to Proceed	0	23-Aug-22 A																									
4	MOU-002	Kick Off Meeting	0	25-Aug-22 A																									
5	Stage 3 (Design)		27	28-Sep-22	04-Nov-22																								
6	T&C Design		0	28-Sep-22	28-Sep-22																								
7	S3-3080	Redesign Package T&C Complete	0		28-Sep-22																								
8	Cable Pole Design		0	12-Oct-22	12-Oct-22																								
9	S3-3160	Redesign Package Cable Pole Complete	0		12-Oct-22																								
10	C&C Design		0	04-Nov-22	04-Nov-22																								
11	S3-3240	Re-Design Package C&C Complete	0		04-Nov-22																								
12	RFS Design		0	21-Oct-22	21-Oct-22																								
13	S3-3410	Re-Design Package RFS Complete	0		21-Oct-22																								
14	Stage 4 (Pre-Construction)		108	24-Aug-22 A	27-Jan-23																								
15	Joint Trench Offer's		37	24-Aug-22 A	14-Oct-22																								
16	S4-1200	Received All JTO's	37	24-Aug-22 A	14-Oct-22																								
17	Permits		0	14-Oct-22	14-Oct-22																								
18	S4-1190	Receive All Permits	0		14-Oct-22																								
19	Construction Award		83	29-Sep-22	27-Jan-23																								
20	SUM-1440	Trench & Conduit Contract Award- Summary	37	29-Sep-22	18-Nov-22																								
21	SUM-1450	Cable Pole Contract Award- Summary	45	13-Oct-22	16-Dec-22																								
22	SUM-1520	OH RFS Contract Award - Summary	46	24-Oct-22	29-Dec-22																								
23	SUM-1460	Cable & Connections Bid & Award- Summary	46	07-Nov-22	13-Jan-23																								
24	SUM-1470	Services Cut-Over Contract Award- Summary	16	06-Jan-23	27-Jan-23																								
25	Stage 5 (Construction)		377	04-Nov-22	30-Apr-24																								
26	S5-1460	Beach Moratorium	69	30-May-23*	05-Sep-23																								
27	Stage 5.1 (Civil Construction)		138	04-Nov-22	22-May-23																								
28	MOU-003	Start Construction Notification	0	04-Nov-22*																									
29	S5-1260	T&C Preconstruction Meeting- Job 2	2	21-Nov-22	22-Nov-22																								
30	SUM-1480	T&C Construction - Summary	127	21-Nov-22	22-May-23																								
31	S5-1240	Set & Build Cable Poles- Job 2	25	18-Apr-23	22-May-23																								
32	Stage 5.2 (Construction)		153	10-Aug-23	18-Mar-24																								
33	MOU-004	Electric Construction Notification	0	10-Aug-23*																									
34	SUM-1490	Cable Construction- Summary	85	06-Sep-23	08-Jan-24																								
35	S5-1290	Energization- Job 2	0		14-Dec-23																								

█ Actual Work ◆ Milestone
█ Remaining Work
█ Critical Remaining Work

Muirlands 1M1

Project Scope

Job #1	Quantity	Unit of Measure
UG Footage Mainline	9,370.00	Lf
Customers	112.00	Ea
Job #2	Quantity	Unit of Measure
UG Footage Mainline	4,590.00	Lf
Customers	70.00	Ea

Project Total Cost & Percentage

Job #1 Total Cost:	\$	8,154,773.00	
Job #2 Total Cost:	\$	4,485,348.00	
Overall Project Cost:	\$	12,640,121.00	
		<u>Total Scope Cost</u>	<u>% of Project Cost</u>
Trench & Conduit	\$	8,824,214.40	69.8%
Cable & Connections	\$	2,214,951.60	17.5%
Cable Poles	\$	46,761.60	0.4%
OH RFS	\$	1,554,193.20	12.3%

SDG&E: Initial Cost Estimate Breakdown

Job #1

Scope or work	Estimate	Estimate type
Trench & Conduit	\$ 5,726,659.20	Quantity Takeoff
Cable & Connections	\$ 1,341,810.00	Quantity Takeoff
Cable Poles	\$ 46,761.60	Assumption
Services	Included in I&C/L&C	
Panels	Included in Services	
Cutover	Included in Services	
OH RFS	\$ 1,039,542.00	Quantity Takeoff
CITY WORKS	\$ -	
<i>Sub Total</i>	<i>\$ 8,154,773.00</i>	

Job #2

Scope or work	Estimate	Estimate type
Trench & Conduit	\$ 3,097,555.20	Quantity Takeoff
Cable & Connections	\$ 813,141.60	Quantity Takeoff
Cable Poles	\$ -	Assumption
Services	Included in I&C/L&C	
Panels	Included in Services	
Cutover	Included in Services	
OH RFS	\$ 514,651.20	Quantity Takeoff
CITY WORKS	\$ -	
<i>Sub Total</i>	<i>\$ 4,485,348.00</i>	

Assumptions

No Cable Pole designs/cost reports. Assumed 2ea new cable poles on Job #1, no cable poles on Job #2

OH RFS design for Job #1 shows no pole RFS work, assumed every pole on sketches to be removed. Assumed all poles on Job #2 to be removed as well

New Trench and Conduit service footage only planned in public ROW, assumed all service footage on private property to be installed by the city

Asphalt restoration included in estimate is assumed from curb to curb

Concrete restoration included in estimate is assumed to be a slot trench repair

