

Balboa Park Pipeline Replacement Phase III

B-17141(W)/B-17134(S)

General Project Info


- ▶ Department: Engineering & Capital Projects
- ▶ Design-Bid-Build
- ▶ Contractor: Burtech Pipeline Inc.
- ▶ Project Consists of replacement, realignment, rehabilitation, and installation of new water and sewer mains, and associated improvements, located in Balboa Park to replace aging pipelines and improve the service life by bringing infrastructure up to current City standards

Location Map



Location Map.pdf

THIS MAP/DRAWING IS PROVIDED WITHOUT WARRANTY OF ANY KIND, EITHER EXPRESS OR IMPLIED, INCLUDING, BUT NOT LIMITED TO, THE IMPLIED WARRANTIES OF MERCHANTABILITY AND FITNESS FOR A PARTICULAR PURPOSE. Note - This product may contain information reproduced with permission from the SANDAG Regional Information System which cannot be reproduced without the written permission of SANDAG. This product may contain information reproduced with permission from RAND McNALLY & COMPANY, © RAND McNALLY & COMPANY. It is unlawful to copy or reproduce all or any part thereof, without the prior, written permission of RAND McNALLY & COMPANY.



The City of **SAN DIEGO** Public Works

BALBOA PARK PHASE III

SENIOR ENGINEER
Alex Sleiman
619-533-7588

PROJECT MANAGER
Regan Owen
619-533-5205

PROJECT ENGINEER
Rashid Zandian
619-533-5286

FOR QUESTIONS ABOUT THIS PROJECT
Call: 619-533-4207
Email: engineering@sanidiego.gov



Legend

- Water - Replace
- Water Abandoned
- Water - New main
- Sewer Rehab
- Sewer Replace
- Sewer Abandoned
- Sewer - New main



COMMUNITY NAME: BALBOA PARK
Date: APRIL 25, 2019

COUNCIL DISTRICT: 3



SAP ID: B17134 (S) \ B17141 (W)

Mileage (1.25 [W]/0.57 [S])

- ▶ 6,502 LF replacement, realignment and installation of new water mains
- ▶ 5,392 LF abandonment of water main
- ▶ 2,923 LF replacement and rehabilitation of sewer main
- ▶ 1,228 abandonment of sewer main
- ▶ 8 abandoned manholes and 13 new manholes
- ▶ Associated improvements including water services, fire hydrants, and sewer laterals

Project Cost

- ▶ Total Estimated Cost: \$5,200,000.00
- ▶ Contract Amount: \$3,779,328.39
 - ▶ \$2,846,852.39 (Water)
 - ▶ \$932,475.75 (Sewer)
- ▶ Phase Funded

Cost Summary	B17134 (70008)	B17141 (70010)	Totals
Previous phase(s)	\$0.00	\$0.00	\$0.00
This request	\$932,475.75	\$1,161,160.75	\$2,093,636.50
Future phase(s)	\$0.00	\$1,685,691.89	\$1,685,691.89
Totals	\$932,475.75	\$2,846,852.64	\$3,779,328.39

Approximate Schedule

- ▶ Limited Notice To Proceed (LNTP): February 11, 2021
- ▶ Notice To Proceed (NTP): TBD
- ▶ April 2021 - May 2023
- ▶ Contract Duration of 410 Working Days

Environmental Impact

- ▶ Addressed in Addendum No. 644548 dated October 14, 2019 to Mitigated Negative Declaration No. 255100
- ▶ Considered part of a series of subsequent discretionary actions, and therefore
 - ▶ Not considered to be a separate project for purposes of CEQA review
 - ▶ No change in circumstance, additional information, or project changes to warrant additional environmental review

Coordination with Navy Hospital

- ▶ Coordination required due to the Navy hospital bordering on the eastern edge of the project area (along Wieber Ave)
- ▶ Southern water feed to Navy hospital being replaced
- ▶ Traffic control handling ambulance lane access at intersection of Park Blvd and Wieber Ave
- ▶ All personnel (City & Contractor) who will be operating on Navy property will require badge access from Navy

Additional Items

- ▶ Traffic control to be along Park Blvd, including at intersections for Wieber Avenue, Inspiration Point Way, and Presidents Way
- ▶ Curb Ramps installation throughout project area
 - ▶ 25 new or replacement curb ramps
- ▶ Street Resurfacing throughout project area
 - ▶ ~102,000 SF full width cold milling and AC Overlay
 - ▶ ~70,000 SF slurry seal

Contact Info

- ▶ Construction Manager: Riyadh Makani 858-627-3285 RMakani@sandiego.gov
- ▶ Project Manager: 619-533-5205 ROwen@sandiego.gov