



Check out our current Phase 1 projects

*City Resident and Targeted Worker Cumulative Total through February 2022

Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$356,681,930	23%	16%	278	74,437
Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$110,386,350	27%	9%	170	19,703
Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$95,243,645	8%	31%	15	2,061
North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$119,125,000	23%	27%	30	11,165
NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$255,138,000	27%	12%	147	28,629
North City Metro Biosolids Center Improvements	PCL Construction, Inc.	10/28/2021	\$40,086,690	19%	13%	19	1,417
NCWRP Flow Equalization Basin	Kiewit Infrastructure West Co.	01/05/2022	\$11,886,000	8%	0%	7	213

PURE WATER PROGRAM TOTALS: \$988,547,615

24%

15%

666

137,625

Coming Soon:

⇒ *Morena Conveyance South & Middle and Morena Conveyance Bike Lanes*

*Data reflects all certified payroll reports received in LCP Tracker through February 28, 2022.