

Airports Engineering and Construction Projects Update
April 21, 2008

Brown Field (SDM) Projects' Current Activities

Project	Current Activity	Next Activity
SDM Electrical Upgrades - Phase I	Construction is 85% complete.	Nova Electric to complete the wiring of the emergency generator.
SDM Electrical Upgrades - Phase II / III	HNTB is preparing plans and specs. Airports Engineers are routing 1472 to advertise project.	HNTB to submit complete plans and specs to Airports Project Manager.
SDM Master Plan	Mead and Hunt is revising the scope and fee based on FAA's comments.	Mead and Hunt to submit revised scope and fee to Airports to submit to IFE consultant (per FAA).
SDM Building Demolition	Project is completed	N/A
SDM GRC Airfields Paving	Purchasing and Contracting (P&C) issued Notice To Schedule precon meeting to Field Engineering.	Field engineering to schedule a Preconstruction meeting with Airports managers and contractor.
SDM Perimeter Fencing Phase I	Project is closed.	Project is in 1 year warranty.
SDM Perimeter Fence Ph. 2	Project is on hold per management directions, as funds are directed to emergency paving repairs.	N/A
Lancair new hangar	Airports Engineering staff reviewed proposed project prior to Lancair's submittal to the FAA.	Lancair to submit proposed Hanger plans to FAA.

Note: Updates are printed in Green.