

Airports Engineering and Construction Projects Update
April 21, 2008

Montgomery Field (MYF) Projects' Current Activities

Project	Current Activity	Next Activity
MYF Blast Pad TWY "F" 2 inch resurfacing	Airports submitted the contractor's construction red lines to P&D to prepare As-Built drawings.	Project walkthrough to be scheduled by Resident Engineer. Project Closeout to be initiated by R. E.
MYF RWY 10L/28R Rehab Design	Airports Engineering staff started routing 1472 to hire Kimley-Horn and Associates.	City council to approve staff recommendation of hiring Kimley-Horn and Associates.
MYF Vernal Pool Mitigation Program	Helix Environmental is preparing the "FINAL" VERNAL POOL MITIGATION PLAN based on USFWS.	Helix to submit the "FINAL" VERNAL POOL MITIGATION PLAN to USFWS for review & acceptance then Helix to start VP Restoration.
MYF West & Northwest areas Environmental Constraints	RECON has completed all surveys and is currently preparing the "Draft" constraints report.	Recon to submit the "Draft" constraints report to USFWS for review and comment.
MYF GRC Airfields Paving	Purchasing & Contracting (P&C) issued Notice To Schedule precon meeting to Field Engineering.	Field engineering to schedule a Preconstruction meeting with Airports managers and contractor.
Northwest Heliport	Project delayed due to vernal pool lawsuit.	Complete Environmental Constraints report and await outcome of Vernal Pool Lawsuit.
MYF Master Plan	On hold awaiting completion of Vernal Pool Mitigation.	Completion of Master plan and submittal to USFWS.

Note: Updates are printed in Green.