

## **Landfill Capacity Improvements**



**Background / Purpose:** The Miramar Landfill is currently scheduled to close in the year 2011 giving the City of San Diego approximately five years of landfill capacity until an alternative disposal option becomes necessary. Given the difficulty of siting a new landfill and the loss of competition in the region if the landfill closes, it is imperative that the City extend the life of the existing landfill for as long as possible.

The five following projects could have significant impact on the landfill's closure date. Due to limited manpower requirements at this time they will be tracked collectively until such time that more resources, planning and execution requirements are necessary.

**Objective: Related Significant Aspects:** Daily Cover, Greens Program

**Target:** Five year landfill life extension.

**Target Completion Date(s):** Various (see schedule)

Action Plan: Support multiple projects directly related to landfill capacity issues.

**Responsible Person(s):** Various (see schedule)

**Resources Required:** TBD per project scope (see schedule)

**Environmental Performance Indicator(s):** Increase in landfill capacity, increase in waste per volume of landfill capacity.

Comments (including other expected benefits or cost savings):

**Baseline Data:** Current closure date based on current operations and landfill limits.

**Prepared by:** Mark zu Hone, Environmental Management Representative

**Reviewed by:** Assistant Deputy Director and Senior Staff

**Approved by:** Steven F. Fontana, Deputy Environmental Services Director



## **Landfill Capacity Improvements Environmental Management Program**

REFUSE DISPOSAL DIVISION

EMP Schedule					
Step	Action Items	Responsibilities	Role	Schedule	Resources Required
1	Purchase Tarping Machine	Rory Clay	Lead	Jul 05	Budget Approval
	for use as daily cover on	Amanda Leos	Support	Comp	Vendor Approval
	landfill slopes.			_	Tarping Machine
1a	Train staff and implement	Rory Clay	Lead	Aug 05	Tarping Machine
	use of machine	Kevin Keene	Support	Comp	Staff training time
		Charles Hood	Support	_	_
2	Obtaining permission for	Lisa Wood	Lead	Jul 06	Permit approval
	landfill height increase	Steve Fontana	Support		process
		Rory Clay	Support		
2a	The permit process will take the majority of FY2006 to complete.				
note					
3	Support Inter-Division	WRED	Lead	Mar 05-	Proposal selection
	efforts to site C&D Facility	Michael Thompson	Support	Apr 06	Permit approval
	on landfill.	Rory Clay	Support		Site development
		Landfill Staff	Support		
3a	Proposal Acceptance Jul 05, – MCAS Approval Aug 05, - CEQA Approval Oct 05,				
note	CIWMB Permit Apr 06, - Phase I construction May 06				
4	Support Inter-Divisional	WRED	Lead	TBD	Local Enforcement
	efforts in public tip-deck	Rory Clay	Support	pending	Agency approval
	recycling pilot project.	Michael Thompson	Support	approval	Contractor selection
		Landfill Staff	Support		Bins
5	Apply SCS Engineers	Steven Fontana	Lead	TBD	SCS Final Report
	recommendations for	RDD Senior Staff	Support		due Jul 05.
	landfill operations				Complete
	improvements if/when				
	applicable.				

## **Comments:**

WRED: Waste Reduction and Enforcement Division