

Project Labor Agreement Pre-Job Conference Form

General Contractor Information				
Prime Contractor: Flatiron West, Inc.				
Address: 16470 W. Bernardo Drive, Suite 120, San Diego, CA 92127				
Phone: 760-916-9100				
Email: rbluff@flatironcorp.com	Fax: 760-916-9101			
Prime Contractor's License Number: 772589				
DBE Status: Ves x No	DBE Certifying Agency:			

PLA Pre Job Conference Meeting Information

Date & Time: Wednesday July 7, 2021, 8:00 am

Location: MS Teams

General Project Information

Project Name: Morena Pump Station

Project Address: 877 Sherman Street, San Diego, CA 92110

Contract No: K-21-1801-DBB-3-A	Contract Award Amount: \$110,000,000.00
Estimated Start Date: July 14,2021	Estimated End Date: June 01, 2025

Project Description: The project consists of the demolition of existing facilities at the proposed Morena PS site, the construction of a new 37.7 MGD Morena Wastewater Pump Station Facility, including Odor Control Systems, Electrical Building, Screening Facility, High Purity Oxygen System, Maintenance Building, associated civil site work including storm drainage, yard piping, perimeter walls, access gates, pavement, landscaping and other appurtenances. The project also includes the construction of 48-inch, 60-inch & 66-inch diversion & overflow sewers, 3 diversion structures w/ slide gates and 1 junction structure on Friars Rd.

Jobsite Information				
Site Phone: N/A (Cell Phones)	Email: rbluff@flatironcorp.com			
Fax: N/A - email	Jobsite Labor Rep: Donnie Riese			
Project Manager: Ray Bluff	Jobsite Safety Rep: Steve Shingary			
Job Superintendent: Steve Cavaness	Workforce Ordered By: Ashley Keepers			

Jobsite Scheduling Information				
Number of Shifts: One (1)	Start / Stop Times: 6:30 am – 3:30 pm			
Pay Day: Friday	Ending Day of Pay Period: Saturday			

Jobsite Facilities

Location(s) of First Aid Facilities: At Muster Point in Field Office and In Work Trucks
Location(s) of Sanitary Facilities: Adjacent to Excavation Areas and Microtunneling Areas
Location(s) of Drinking Water Facilities: Adjacent to Work Areas, In Back of Work Trucks, 5 Gallon Jugs,
Personal Water Bottles, Ice Provided Daily, Regular Water Breaks Taken
Description of Jobsite Parking: On Job-Site in Designated Employee Parking Area
Name of Selected Hospital: Scripps Mercy Hospital San Diego
Hospital Address: 4077 Fifth Avenue, San Diego, CA 92103
Hospital Phone Number: 609-294-8111

Heavy Equipment to Be Utilized on Job	By Contractor
Cranes	Condon Johnson & Associates, Inc., PGC Construction Inc., Ward & Burke Tunneling Inc.
Mini Excavator	Condon Johnson & Associates, Inc.
Loader	Condon Johnson & Associates, Inc.
Forklift	Center Glass Co., Condon Johnson & Associates, Inc., Keller North America Inc.,
Scissor Lift	Center Glass Co., National Coating & Lining Co.
Soilmec SR-75	Condon Johnson & Associates, Inc.
ABI 22M	Condon Johnson & Associates, Inc.
Klemm Drill Rig	Condon Johnson & Associates, Inc.
Grout Plant	Condon Johnson & Associates, Inc.
Cement Silos	Condon Johnson & Associates, Inc.
Trailer Pump	Condon Johnson & Associates, Inc.
Compressor	Condon Johnson & Associates, Inc., National Coating and Lining Co.
Core Drill	G&F Concrete Cutting
Saw Truck	G&F Concrete Cutting
Linkbelt Excavator 145	GGG Demolition, Inc.
Linkbelt Excavator 210	GGG Demolition, Inc.
CAT 262 Skid Steer Loader	GGG Demolition, Inc.
JT30 Ditch Witch Horizontal Directional Drill	Keller North America, Inc.
Grout Mixer	Keller North America, Inc.
Generator	Keller North America, Inc.
Skid Steer	Keller North America, Inc.
Navigation Hardware	Keller North America, Inc.

Chemical Grout Pumps	Keller North America, Inc.
Water Pumps	Keller North America, Inc.
Gyro Survey Equipment	Keller North America, Inc.
Paint Sprayer	National Coating & Lining Co.
Excavators	Ward & Burke Tunneling Inc.
Microtunneling Boring Machine (MTBM)	Ward & Burke Tunneling Inc.
Separation Plant	Ward & Burke Tunneling Inc.

Project Craft Workforce Estimate				
Craft	Workforce needed for Project			
Carpenters	0			
Glaziers	3			
Laborers	34			
Painters	4			
Equipment Operators	14			
Electrical and Instrumentation	8			
Ironworkers	4			
Sheet Metal Workers	6			
Contractor Jurisdi	ctional Work Assignments			

Contractor Jurisdictional Work Assignments As required by PLA Article 8, Section 8.1, the assignment of work will be solely the responsibility of the contractor performing the work involved; and such work assignments will be in accordance with the Plan for the Settlement of Jurisdictional Disputes in the Construction Industry (the "Plan") or any successor plan.

All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8

Jurisdictional Work Assignments						
Contractor name	Scope of Work	<u>Union OR</u> <u>Non-</u> <u>Union</u>	<u>DBE or</u> Non DBE	<u>Union Work Assignment</u> <u>(Local #)</u>		
<u>Center Glass Co.</u>	<u>Glass & Glazing</u>	<u>Union</u>	Non DBE	<u>Glaziers Union 1399</u>		
<u>Center Glass Co.</u>	<u>Aluminum Storefront</u> <u>Framing</u>	<u>Union</u>	Non DBE	<u>Glaziers Union 1399</u>		
<u>Condon Johnson &</u> <u>Associates, Inc.</u>	Install Stone Columns	<u>Union</u>	Non DBE	<u>Laborers Local</u> <u>89/Operators Local 12</u>		
<u>Condon Johnson &</u> <u>Associates, Inc.</u>	Install Soldier Beams	<u>Union</u>	Non DBE	<u>Laborers Local</u> <u>89/Operators Local</u> <u>12/Piledrivers 562</u>		
<u>Condon Johnson &</u> <u>Associates, Inc.</u>	Install Lagging	<u>Union</u>	Non DBE	<u>Laborers Local</u> <u>89/Operators Local</u> <u>12/Piledrivers 562</u>		
<u>Condon Johnson &</u> <u>Associates, Inc.</u>	Install Tiebacks	<u>Union</u>	Non DBE	<u>Laborers Local</u> 89/Operators Local 12		

<u>G&F Concrete Cutting, Inc.</u>	Saw Cutting Concrete	<u>Union</u>	Non DBE	<u>Liuna Local 89</u>
<u>G&F Concrete Cutting, Inc.</u>	Saw Cutting Asphalt	<u>Union</u>	Non DBE	<u>Liuna Local 89</u>
<u>G&F Concrete Cutting, Inc.</u>	Saw Cutting Concrete Pipe	<u>Union</u>	Non DBE	<u>Liuna Local 89</u>
<u>G&F Concrete Cutting, Inc.</u>	<u>Core Drilling</u>	<u>Union</u>	Non DBE	<u>Liuna Local 89</u>
GGG Demolition, Inc.	<u>Abatement</u>	<u>Union</u>	Non DBE	<u>Laborers 300/Operators</u> <u>12</u>
GGG Demolition, Inc.	<u>Demolition</u>	<u>Union</u>	Non DBE	<u>Laborers 89/Operators</u> <u>12</u>
<u>Kehoe Testing and</u> <u>Engineering Inc.</u>	Cone Penetration Testing	<u>Non</u> Union	Non DBE	<u>Operating Engineers</u> <u>Local 12</u>
Keller North America, Inc.	Jet Grouting	<u>Union</u>	Non DBE	Laborers 89
Keller North America, Inc.	<u>Spoil Handling</u>	<u>Union</u>	Non DBE	<u>Operating Engineers</u> <u>Local 12</u>
Keller North America, Inc.	<u>Operation of Survey</u> <u>Equipment/Instrumentation</u>	<u>Union</u>	Non DBE	<u>Operating Engineers</u> <u>Local 12</u>
Keller North America, Inc.	Skidsteer Operation	<u>Union</u>	Non DBE	<u>Operating Engineers</u> <u>Local 12</u>
Merli Concrete Pumping	Concrete Pumping	<u>Union</u>	Non DBE	<u>Operating Engineers</u> <u>Local 12</u>
National Coating & Lining Co.	<u>Painting</u>	<u>Union</u>	Non DBE	<u>International Union of</u> <u>Painters and Allied</u> <u>Trades</u> <u>District Council 36</u>
<u>Southern Contracting</u> <u>Company</u>	<u>Electrical and</u> Instrumentation	<u>Union</u>	Non DBE	IBEW Local 569
<u>Ward and Burke Tunneling,</u> Inc.	<u>Construct 48", 60" & 66"</u> <u>Diversion and Overflow</u> <u>Sewers via Microtunneling</u>	<u>Union</u>	Non DBE	<u>Union of Operation</u> <u>Engineers 12</u>
<u>Ward and Burke Tunneling.</u> Inc.	Surveying Work	<u>Union</u>	Non DBE	<u>Union of Operation</u> <u>Engineers 12</u>
<u>Ward and Burke Tunneling.</u> Inc.	<u>Underground works –</u> <u>Fitting RCP</u> <u>Pipes and tunnel services</u>	<u>Union</u>	Non DBE	Laborers Local 89



Subcontractor Name Center Glass Co. #3

Subcontractor Name Center Glass								
			NFORMA	ΓΙΟΝ				
Address: 7853 El Cajon Blvd., La M	esa Ca. 919	942						
<u> </u>								
Contract Amount: \$82,680		Cor	Contracted by: Flatiron West, Inc.					
Contact Name: David Lawrenz	Email: da	avid@cente	calass com	Dhone	619-469-6	101 - 20)1	
Contact Marie. David Lawrenz	Ellian. ud		glass.com	T HOHe.	017-407-0	101 A 20	/1	
License No.: 224381	License Cl	assification:	C17	License S	Status: Activ	ve		
DBE: Ves X No	DBE Certi	fying Agency	:					
Estimated Start Date: October 25, 20)21	Esti	mated Complet	ion: Iune	2022			
		1.50	inacea compre	Juin Juin				
PROJECT INFORM	ATION		JOBS	ITE SC	CHEDUL	ING		
Project Name: Morena Pump Station		Nur	nber of Shifts:					
					1			
Prime Contractor: Flatiron West, In	nc.	Dai	ly Start Time:	7:00am	Daily Stop	Time: 3:	30pm	
		Dov	Period End Da	V .				
Contract Number: K-21-1801-DBI	3-3-A	ray		.y.	Pav Dav: V	Pay Day: Weekly		
		Fri	day		Tay Day. WCCKIy			
			-					
SCOPE OF WOI	R K		EQUIPME	ENT T	O BE UT	TLIZE	E D	
	с <u>с</u>		Forklift, scissor lifts					
Glass & Glazing, aluminum store	efront fram	ling	ŀ	orklift, s	cissor lifts			
C O N T R A C T	OR JUR	ISDICTI	ONAL AS	SIGNM	ENTS			
As required by PLA Article 8, Section 8.1,								
work involved; and such work assignment			the Plan for the a or any successo		of Jurisdiction	al Dispute	s in the	
All jurisdictional dispu		• • •	•	-	A Article 8			
			S S I G N M E					
		Union on	Union or CRAFT ASSIGNMENT		ENT	WORK ESTIN		
SCOPE OF WORK		Union or Non-Union?	Union N		EN I Local No.	ESTIN Peak	AVg.	
Example: Installation of Sproc	ckets	Union	Sprocket In		123	5	2	
Glazing		Union	Glaziers	Union	1399	3	2	
		1			1			



 $Subcontractor \ Name \quad \ Condon \ Johnson \ \& \ Associates, \ Inc.$

SUBCONTR	ACTOR	INFORMATION	N

S U B (C O N T R A	CTOR	INFORMA'	TION				
Address: 3434 Grove Street, Lemon G	rove, CA 919	45						
Contract Amount: \$2,778,265		Со	ntracted by: Fla	atiron West,	, Inc.			
Contact Name: Chris Hormann	Email: chorm	ann@condo	Phone: 858.530.9165					
License No.: 300068	License Cla	assification:	ation: A, C57, HAZ License Status: Expires 8/31/21					
DBE: Yes No	DBE Certif	ying Agency	Agency: N/A					
Estimated Start Date: 6/1/2021	I	Estimated Completion: 6/1/2025						
	PROJECT INFORMATION				HEDUL	I N G		
Project Name: Morena Pump Station		Nu	mber of Shifts:	75				
Prime Contractor: Flatiron West, Inc.		Daily Start Time: 8:00am Daily Stop Tim			Time: 4	:00pm		
Contract Number: K-21-1801-DBB-3-A	Ą	Pa	Period End Da	y: Sunday	Pay Day: 1	Thursday		
SCOPE OF WO	R K		EQUIPME	ENT TC	BE UT	TLIZE	E D	
Stone Columns Pump Station/Screening Buildin	g Shoring	Soilmec SR-75 Klemr ABI 22M Grout Forklift Ceme Loader Trailer Mini Excavator			Cran	pressor es		
All jurisdictional dispu	the assignment s will be in accuration Industruction Indus	nt of work wil cordance with ry (the "Plan" bject shall be	l be solely the res the Plan for the) or any successo	ponsibility o Settlement o r plan. nce with PLA	of the contrac f Jurisdiction			
JUK	ISDICII	UNAL A				WORK		
SCOPE OF WORK		Union or Non-Union?	CRAFT Union N	ASSIGNME	NT Local No.	ESTIN Peak		
Example: Installation of Sprod	ckets	Union	Sprocket In		<i>123</i>	5	<u>Avg.</u> 2	
Install Stone Columns		Union	Laborers/Ope		89/12	10	10	
Install Soldier Beams		Union	Laborers/Operato	ors/Piledrivers	89/12/562	7	7	
Install Tiebacks		Union	Laborers/Ope	erators	89/12	5	5	
Install Lagging	Ui		Laborers/Operato	ors/Piledrivers	89/12/562	9	9	



Subcontractor Name G&F Concrete Cutting, Inc.

S U I	B C O N T R A	АСТО	R	INFORMAT	ION			
Address:13653 Alondra Blvd. Santa Fe								
Contract Amount: \$88,102.48			Co	ntracted by: Flatin	on Wes	st, Inc.		
Contact Name: Michael Phillips	Email:m.ph	illips@g	gfcon	cretecutting.com	Phone	:562-229-02	27	
License No.:590310	License Cla	ssificati	on: A	1	Licens	se Status: Ac	tive	
DBE: X Yes	DBE Certify	ying Ag	ency:	DOT 8735	I			
Estimated Start Date: TBD			Est	timated Completio	on: TBE)		
PROJECT INFORM	ATION		JOBSITE SCHEDULING					
Project Name: Morena Pump Station			Nun	nber of Shifts: TB				
Prime Contractor: Flatiron West, Inc.			Dail	y Start Time: 7:00) am	Daily Stop	Time: 3:	.30 pm
Contract Number: K-21-1801-DBB-3-	A		Pay Period End Day: Sunday Pay Day: Friday					
C O N T R A C T As required by PLA Article 8, Section 8.1, work involved; and such work assignmen	, the assignmen ts will be in acc	t of worl cordance	c will with	be solely the respor the Plan for the Sett	nsibility lement o	of the contrac		
				or any successor pl		A A		
All jurisdictional disp				S S I G N M E N		A Article 8		
		Union	or	CRAFT AS	SIGNM		ESTI	FORCE MATE
SCOPE OF WORK Example: Installation of Spro	ckets	Non-Unio		Union Nam Sprocket Insta		Local No. 123	Peak 5	Avg.
Saw cutting		Unio		Liuna Loca		89	6	2

San Diego Building and Construction Local Unions: <u>https://www.sdbuildingtrades.com/affiliates/roster/</u> FOR OFFICE USE ONLY: PLA Pre Job Conference Date/Time



Subcontractor Name GGG Demolition, Inc.

SUBO		CTOR	INFORMA	ΓΙΟΝ				
Address: 1439 W Chapman Ave. Orang								
Contract Amount: \$242,880.00			Contracted by: Flatiron West, Inc.					
Contact Name: Megan Featherston	Email: meg	gan@ggg	demo.com	Phone: 7	14-912-133	4		
License No.: 988669	License Classification: A, B, ASB, HAZ, C21, C22			License S	tatus: Acti	ive		
DBE: 🗆 Yes 🗹 No	DBE Certify	tifying Agency: N/A						
Estimated Start Date: 7/14/2021]	Estimated Complet	ion: 10/14	/2021			
PROJECT INFORM.	ATION		JOBS	ITE SC	HEDUL	ING		
Project Name: Morena Pump Station]	Number of Shifts:	20				
Prime Contractor: Flatiron West, Inc.			Daily Start Time:		Daily Stop		:30 pm	
Contract Number: 3222-21-108	Pay Period End Day Friday		y:	Pay Day: Weekly				
SCOPE OF WOI	RK		E Q U I P M E	ENT TO	D BE UI	TLLZ	E D	
Abatement and Demolition	Abatement and Demolition			Linkbelt Excavator 145 Linkbelt Excavator 210 Cat 262 Skid Steer Loader				
CONTRACTO	OR JURI	SDIC	FIONAL ASS	SIGNM	ENTS			
As required by PLA Article 8, Section 8.1, work involved; and such work assignments	the assignmen s will be in acc ruction Industr	nt of work cordance v ry (the "Pl	will be solely the res with the Plan for the S an") or any successo	ponsibility c Settlement o r plan.	of the contrac f Jurisdictior			
J U R]	ISDICTI	O N A L	ASSIGNME	N T S				
		Union o		ASSIGNME			FORCE MATE	
SCOPE OF WORK	1- 24 2	Non-Unio			Local No. 123	Peak 5	Avg.	
Example: Installation of Sproc		Union V	1	statters		-		
Construction Labors		Yes Yes	Laborers		89	15	8	
Operating Engineer Construction Labors		Yes	Operators Laborers (A	hatement	12 300	2 10	5	
					500	10		



Subcontractor Name Kehoe Testing & Engineering, Inc.

Subcontractor Maine Rende restin		116, 116.						
			NFORMAT	ΓΙΟΝ				
Address: 5415 Industrial Drive, Hunt	ington Beach	, CA 92649-	1518					
Contract Amount: \$11,306.00		Сог	ntracted by: C	Condon-Joh	nson & Ass	ociates, I	nc.	
Contact Name: Charlene Arthur	Email: cha	ar@kehoetest	ing.com	Phone: (7	714) 901-72	70		
License No.: 786163	License Cl	assification:	tion: C-57 License Status: Active					
DBE: Yes No	DBE Certi	fying Agency	/:					
Estimated Start Date: 07/23/2021		Est	imated Complet	ion: 07/23	3/2021			
PROJECT INFORMATION					HEDUL	I N G		
Project Name: Morena Pump Station		Nu	Number of Shifts: 1					
Prime Contractor: Flatiron West, Inc.	e Contractor: Flatiron West, Inc.		Daily Start Time: 7:00 am Daily Stop Time: 3:30			30 pm		
Contract Number: K-21-1801-DBB-3-	Ą		Period End Day 31/21	y:	Pay Day: (08/06/21		
SCOPE OF WO	R K		EQUIPME	ΈΝΤ ΤΟ	BE UT	TLIZE	E D	
* 4 CPT soundings to 1	00 ft			CPT	Rig			
C O N T R A C T	OR JUR	ISDICTI	ONAL ASS	SIGNM	E N T S			
	ts will be in ac truction Indust	cordance with try (the "Plan"	the Plan for the S) or any successor	Settlement o r plan.	f Jurisdiction			
All jurisdictional disp			Settled in accordar		A Article 8			
0 K		Union or	CRAFT	ASSIGNME		WORK ESTIN		
SCOPE OF WORK		Non-Union?	Union Na		Local No.	Peak	Avg.	
Example: Installation of Spro	ckets	Union	Sprocket In		123	5	2	
Cone Penetration Testing		Non-	Operating En	ngineers	12	2	2	

Union



Subcontractor Name Keller North America Inc

S U I	BCONTRACTO	R INFORMA	TION			
Address: 1780 E Lemonwood Dr San						
Contract Amount: TBD		Contracted by: FL	ATIRON	WEST INC		
Contact Name: Gary E Taylor	Email: getaylor@k	celler-na.com	Phone (8	805)218-7313		
	Sarai.DeAlejandro	ro@keller-na.com				
License No.: 482246	License Classifica	tion: c61/d30 HAZ	License	Status: 11/30/2021		
DBE: Yes X No	DBE Certifying A	gency:				
Estimated Start Date: 10/2021		Estimated Complet	tion: 3/202	22		
PROJECT INFORM	A T I O N	JOBS	ITE SO	CHEDULING		
Project Name: Morena Pump Station		Number of Shifts: 120 EST.				
Prime Contractor: FLATIRON West	inc.	Daily Start Time: 7:00AM		Daily Stop Time: 3:30PM		
		Pay Period End Day:		Pay Day:		
Contract Number: K-21-1801-DBB-3	-A	Sunday		Thursday		
SCOPE OF WC) R K	EQUIPMI	ΕΝΤΤ	O BE UTILIZED		
Jet grouting		steer, Generator, S JT30 Ditch Witch h bentonite drill muc Grout mixer and p Instrument, Grout	Storage an orizontal o d equipme ump, Aligr ing, Chem	Extendable forklift, Skid d Office Containers; Drilling; directional drill, Ditch witch ent, Navigation hardware, ment Tool and Gyro Survey ical grout pumps, Flow meter d other small water pumps,		
C O N T R A C As required by PLA Article 8, Section 8. work involved; and such work assignme		rk will be solely the res	sponsibility	of the contractor performing the		
	struction Industry (the "			er e andaren en an Disputes in the		

All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8								
JURISDICTIONAL ASSIGNMENTS								
			WORK					
	Union or	CRAFT ASSIGNME	INT	ESTIN	MATE			
SCOPE OF WORK	Non-Union?	Union Name	Local No.	Peak	Avg.			
Example: Installation of Sprockets	Union	Sprocket Installers	123	5	2			
Jet Grouting	Union	Laborers	89	8	5			
Skid Steer Operation	Union	Operators	12	1	1			
Gyro Survey Instrumentation	Union	Operators	12	1	1			



Subcontractor Name National Coating & Lining Co.

S U B	C O N T R A	A C T O R	INFORMA	ΓΙΟΝ			
Address: 26713 Madison Ave, Murriet	a, CA 92562	2					
Contract Amount: TBD		Co	ntracted by: Flat	tiron West			
Contact Name: Angela Williams	Email:ange	ela@nc-lc.co	om	Phone: 95	1-471-3388		
	8			1 1101101 90	1 1/1 0000		
License No.:886430	License Cl	assification:	A, C-33	License S	tatus: 10/3	/2022	
DBE: Yes X No	DBE Certi	fying Agenc	y: n/a	L			
Estimated Start Date: Jan 2023		Est	Estimated Completion: 2024				
DDOLECT INFORM	ATION		LODS		HEDUL	INC	
PROJECT INFORM Project Name: Morena Pump Station	ATION	Nu	mber of Shifts:		ΠΕDUL	ING	
riojeet Name. Worena i amp Station		114		IDD			
Prime Contractor: Flatiron West Inc		Da	ily Start Time: 7	':00 am	Time: 3:	30 pm	
Contract Number: K-21-1801-DBB-3-A	A	Pa	y Period End Da	y: Sun	Pay Day: F	ri	
SCOPE OF WO	RK		EQUIPME	ENT TO) BE UT		ED
1.Prepare and apply Raven 405 to the inverts of		d on the	Air compres				
drawings. 2. Prepare and apply Poly-Cote 115 to invert of	8' manhole						
3. Prepare and finish coat bollards, doors, down		scia,					
eaves and paint interior gypsum. 4. Prepare and finish coat pumps, pipe and appu	rtananaas						
5. Prepare and finish coat structural steel and bo	ttom side of de	ck.					
6. Pressure wash and coat interior CMU and app	oly sealer to ext	erior					
CMU walls. 7. Prepare and coat interior concrete floors with	system 21.						
·····							
C O N T R A C T	OR JUR	ISDICTI	ONAL ASS	SIGNM	ENTS		
As required by PLA Article 8, Section 8.1,						tor perfori	ming the
work involved; and such work assignment					f Jurisdiction	al Dispute	es in the
Const All jurisdictional dispu		•	') or any successor	-	A Article 8		
			A S S I G N M E		A Alticle 8		
						WORK	
		TI	CRAFT	ASSIGNME	INT	ESTIN	ATE
SCOPE OF WORK		Union or Non-Union?	Union N		Local No.	Peak	Avg.

San Diego Building and Construction Local Unions: https://www.sdbuildingtrades.com/affiliates/roster/

Union

Painters Union

DC 36

4

2

Painting



Subcontractor Name Stefan Merli Plastering Co Inc, DBA Merli

Concrete Pumping

Concrete Pur	пріпв					
S U B Address: 1331 Distribution Way, Vista	C O N T R A C T O , CA 92081	R INFORM A	ATION			
Contract Amount: \$304,792.75		Contracted by: Flatiron West, Inc.				
Contact Name: Gina Vejar	Email:gina.vejar@	ail:gina.vejar@merlisd.net		60-597-2480		
License No.: 193717	License Classificat	tion: C61/D06 License Status		Status: Active until 01/31/23		
DBE: Yes X No	DBE Certifying Ag	Agency: N/A				
Estimated Start Date: TBD		Estimated Completion: TBD				
PROJECT INFORM	ATION	JOBSITE SCHEDULING				
Project Name: Morena Pump Station		Number of Shifts: 1				
Prime Contractor: Flat Iron Construction	on	Daily Start Time:	: 7:00 AM	Daily Stop Time: 3:30 PM		
Contract Number: K-21-1801-DBB-3-	A	Pay Period End I	Day:	Pay Day: Friday		
SCOPE OF WO	R K	EQUIPM	ENT T	O BE UTILIZED		
Concrete Pumping/Plac	cing		Concret	e Pumps		
	OR JURISDIC		SSIGNM			

As required by PLA Article 8, Section 8.1, the assignment of work will be solely the responsibility of the contractor performing the

work involved; and such work assignments will be in accordance with the Plan for the Settlement of Jurisdictional Disputes in the Construction Industry (the "Plan") or any successor plan.

All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8

JURISDICT	IONAL A	S S I G N M E N T S			
					FORCE
	Union or	CRAFT ASSIGNME	ENT	ESTIN	ИАТЕ
SCOPE OF WORK	Non-Union?	Union Name	Local No.	Peak	Avg.
Example: Installation of Sprockets	Union	Sprocket Installers	123	5	2
Concrete Pumping (Concrete	Yes	Operating	12	2	1
Pumpers Groups 1, 2, 4 & 25)		Engineers			



Subcontractor Name SOUTHERN CONTRACTING COMPANY

	S U B C O N T R A C T	OR INFORMA	TION					
Address: 559 N. Twin Oaks Vall	ey Road, San Marcos, C	CA 92069						
Contract Amount: \$6,639,600.00)	Contracted by: FL	ATIRON V	WEST, INC.				
Contact Name: Peter Mandery	Email: peterm@south	erncontracting.com	Phone: (e: (760) 744-0760				
License No.: 222252	License Classification	License Classification: A C-10		Status: Active				
DBE:	DBE Certifying Agen	icy:						
Estimated Start Date: July 19, 20	21	Estimated Comple	etion: June	01, 2025				
	PROJECT INFORMATION			JOBSITE SCHEDULING				
Project Name: Moreno Pump Sta	tion	Number of Shifts: O	ne (1)					
Prime Contractor: Flatiron West,	Inc.	Daily Start Time: 7:	:00 am	Daily Stop Time: 3:30 pm				
Contract Number: K-21-1801-DI	3B-3-A	Pay Period End Days	Sunday	Pay Day: Wednesday				
SCOPE OF	W O R K	EQUIPM	ENT T	O BE UTILIZED				
ELECTRICAL AND INS	FRUMENTATION	TO BE D	DETERMIN	NED AS REQUIRED				
C O N T R A As required by PLA Article 8, Secti work involved; and such work assig		work will be solely the re ance with the Plan for the	esponsibility Settlement	of the contractor performing the				

All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8

JURISDICTIONAL ASSIGNMENTS						
	Union or	CRAFT ASSIGNME	CRAFT ASSIGNMENT		FORCE MATE	
SCOPE OF WORK	Non-Union?	Union Name	Local No.	Peak	Avg.	
Example: Installation of Sprockets	Union	Sprocket Installers	123	5	2	
Electrical and Instrumentation	Union	IBEW Local 569	569	8	5	
	1		1			



Subcontractor Name _____ Ward and Burke Tunneling Inc.

SUBCONTRACTOR IVANCE Ward and Bu		-	R IN	IFORMA	ΓΙΟΝ				
Address: 20 S Third St. Suite Suite #21									
Contract Amount: \$1,000,777,00			Canto	o ata d hay Elat	inon Wood L				
Contract Amount: \$16,880,777.62			Contracted by: Flatiron West Inc.						
Contact Name: Sean O Keeffe Email:			Phone: 619			845 4622			
	sean.okeeffe@wardandburke.com								
License No.: 1050689	License Classification:		on: Cl	n: Classification Licen		nse Status: Active – Exp 2/28/23			
	A - General Engineering		ering (g Contractor					
DBE: Yes X No	DBE Certifying Agency:								
Estimated Start Date: 23 rd Aug 2021			Estimated Completion:15 th Oct 2022						
PROJECT INFORM	ATION			JOBS	ITE SCI	HEDUL	ING		
Project Name: Morena Blvd PS			Number of Shifts: One (1)						
Prime Contractor: Flatiron West Inc.			Daily	Start Time: 7	Daily Stop Time: 7PM				
Contract Number: K-21-1801-DBB-3-A			Dov E	ay Period End Day:		Pay Day:			
			гауг	ay renou Liiu Day.		r ay Day.			
			Frida	У	Thursday				
SCOPE OF WO	R K		I	E Q U I P M E	ΕΝΤ ΤΟ	BE UT	TLIZE	ED	
Construction of 48-inch, 60-inch & 66-inch diversion & overflow sewers via microtunnelling.			Cranes Excavators						
			Skid Steer						
				Microtunneling Boring Machine (MTBM) Separation Plant					
				(M	IBM) Sepa	ration Plan	I		
CONTRACT	OR JUR	ISDIC	ΤΙΟ	NAL ASS	SIGNME	NTS			
As required by PLA Article 8, Section 8.1,	the assignment	nt of work	x will b	e solely the res	ponsibility of	the contrac			
work involved; and such work assignment Const				e Plan for the S		Jurisdiction	al Dispute	es in the	
All jurisdictional disp	utes on this pro	oject shall	be set	tled in accordar	nce with PLA	Article 8			
J U R	TSDICTI	ΓΟΝΑΙ	L AS	SIGNME	NTS		WORK	FORCE	
SCOPE OF WORK		Union Non-Uni		CRAFT Union N	ASSIGNME	NT Local	ESTIN Peak	ИАТЕ	
SCOLE OF WORK		INON-UN		Union	vanne	No.		Avg.	
Example: Installation of Spro	ckets	Union		Sprocket In		123	5	2	
Equipment Operation (Cranes,Excavator, Skid Steer and M	(TBM)	Union		Union of operation		12	5	3	
				engineers					
Surveying Work		Union	1	Union of operation engineers		12	2	1	
				engin	eers				

Pure Water SAN DIEGO PURE WATER PROJECT LABOR AGREEEMENT PRE-JOB CONFERENCE FORM Underground works – Fitting RCP Union Laborer's Local 89 89 9 5 Pipes and tunnel services Image: Conference of the service of the service