

PROJECT LABOR AGREEMENT FORMS & SUBMITTALS

PROJECT LABOR AGREEMENT									
Document/Form	Due Date	Frequency	Submitted by	Info					
PLA Pre Job Conference Form (PRIME)	Prior to Pre-Job	Update as needed	Prime Contractor	PLA Article 16, Section 16.1					
PLA Pre Job Conference Form (SUBCONTRACTOR)	Prior to Pre-Job	Update as needed	Subcontractors	PLA Article 8, Section 8.1 and Article 16, Section 16.1					
Letter of Assent	Prior to Work Start	One Time	All Contractors (all tiers)	 As required by PLA Article 3, Section 3.3(b) Copy uploaded to LCP Tracker 					
Contractor Core Workforce Form	Prior to Work Start	One Time	Non-Union Contractors	 As required by the PLA Article 4, Section 4.6 Copy uploaded to LCP Tracker 					
Workforce Dispatch Request Form & Transmittal Confirmation	As the need to request workers arises	As Needed	All Contractors (all tiers)	 As required by the PLA Article 4, Section 4.5 Original submitted to applicable Union Copy uploaded to LCP Tracker 					
Targeted Worker Survey Form for validation of City Resident and Targeted Workers	Prior to Work Start	As Needed	All Contractors (all tiers)	 PLA Article 4, Section 4.5 Completed by all workers performing work on this project Must provide verification documents Provide to MOelschlager@sandiego.gov 					
Monthly Proof of Fringe Benefit Payments to Union Trust Fund	Monthly	Monthly	All Contractors (all tiers)	 As required by PLA Article 6, Section 6.2, Labor Code Section 1776 and CCR 16000 Copy uploaded to LCP Tracker on a monthly basis 					
San Diego Zip Code Lists	N/A	N/A	N/A	For informational purposes					

PLA Compliance Contact Information Mandy Oelschlager • <u>Moelschlager@sandiego.gov</u> • Cell: 626-720-7285



Project Labor Agreement Pre-Job Conference Form

General Contractor Information							
Prime Contractor: Kiewit Infrastructure West Comp	Prime Contractor: Kiewit Infrastructure West Company (KIWC)						
Address: 10704 Shoemaker Ave. Santa Fe Springs Ca 90670							
Phone: 562-946-1816							
Email: chris.lanterman@kiewit.com Fax:							
Prime Contractor's License Number: 433176 ABC 10							
DBE Status: Yes No	DBE Certifying Agency:						

PLA Pre Job Conference Meeting Information

Date & Time: December 16th, 2021 @ 9:00AM

Location: Microsoft Teams

General Project Information						
Project Name: North City WRP and Influent Pump Station						
Project Address: 4949 East Gate Mall San Diego Ca.						
Contract No: K-21-1861-DBB-3	Contract Award Amount: \$ 255,138,000					
Estimated Start Date: 8-4-2021	Estimated End Date: 3-1-2025					

Project Description:

The North City Reclaimation Project Expansion project will increase treatment capacity from 30 mgd to annual average flow of 52 mgd. As part of the project, there will be several process modifications which will be implemented throughout the entire plant. The major scope elements include: construction of new primary clarifiers, expansion and reconfiguration of the existing aeration basins and secondary clarifiers to first and second stage bioreactor basins, installation of four new secondary clarifiers, and one new tertiary filter. Construction of the new Pure water facility influent pump station and pipeline, equipment replacements, and other work (site work, yard piping, electrical and instrumentation work.

Jobsite Information						
Site Phone: 562-205-7001 Email: Chris.lanterman@kiewit.com						
Fax:	Jobsite Labor Rep: Chris Lanterman / Wes Purvis					
Project Manager: Chris Lanterman	Jobsite Safety Rep: David Medina					
Job Superintendent: Wes Purvis	Workforce Ordered By: Tyler Krantz, Alonso Vela					

Jobsite Scheduling Information						
Number of Shifts: 1 Start / Stop Times: 7:00am – 3:30pm						
Pay Day: Paper Checks Friday. Direct Deposit, Wednesday.	Ending Day of Pay Period: Sunday					

Jobsite FacilitiesLocation(s) of First Aid Facilities: 4949 Eastgate Mall San Diego, CA 92121Location(s) of Sanitary Facilities: 4949 Eastgate Mall San Diego, CA 92121Location(s) of Drinking Water Facilities: 4949 Eastgate Mall San Diego, CA 92121Description of Jobsite Parking: Onsite, North end of the site near 4949 Eastgate Mall San Diego, CA 92121Name of Selected Hospital: Kaiser Permanente san Diego medical CenterHospital Address: 9455 Claremont Mesa Blvd San Diego, CA 92123Hospital Phone Number: 858-266-5000

Heavy Equipment to Be Utilized on Job	By Contractor
Walk-Behind Trencher	Green Vista Landscape
Walk-Behind Skid Steer	Green Vista Landscape
Crane	ACCO Engineered Systems, Inc.

Project Craft Workforce Estimate								
Craft Workforce needed for Project								
Sample: Widget Installer	5							
Operators	2							
Laborers	10							
Pipefitters	2							
Sheet Metal Workers	4							
Painters	4							

Contractor Jurisdictional Work Assignments

As required by PLA Article 8, Section 8.1, the assignment of work will be solely the responsibility of the contractor performing the work involved; and such work assignments will be in accordance with the Plan for the Settlement of Jurisdictional Disputes in the Construction Industry (the "Plan") or any successor plan.

All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8								
	Jurisdictional Work A	Assignments						
Contractor name	<u>Scope of</u> <u>Work</u>	<u>Union OR</u> <u>Non-Union</u>	<u>DBE or</u> <u>Non-DBE</u>	<u>Union Work</u> <u>Assignment</u> <u>(Local #)</u>				
Example: ABC Contractor	Sprocket Installation	Union	DBE	Sprocket Union 123				
Whitson Contracting & <u>Management, Inc.</u>	<u>Furnish & Install</u> Biofiltration BMPs	<u>Union</u>	<u>Non-DBE</u>	Laborers Local 89				
<u>Green Vista Landscape</u>	Install Biofiltration BMPs	<u>Union</u>	<u>Non-DBE</u>	Laborers Local 89				
Corrpro Companies, Inc.	Cathodic Protection Testing	<u>Non-Union</u>	<u>Non-DBE</u>	Operating Engineers Local 12				
ACCO Engineered Systems, Inc.	<u>Sheet Metal</u> Installation	<u>Union</u>	Non-DBE	<u>Sheet Metal Workers</u> <u>Local 206</u>				
ACCO Engineered Systems, Inc.	<u>HVAC Piping</u> Installation	<u>Union</u>	Non-DBE	Plumbers & Pipefitters Local 230				
Techno Coatings Inc.	Painting, Coating, & Lining	<u>Union</u>	<u>Non-DBE</u>	<u>Glaziers, Floor</u> <u>Coverings, & Painters</u> <u>Local 1399</u>				
Deans Certified Welding, Inc.	Welding	<u>Union</u>	<u>Non-DBE</u>	Laborers Local 89				

Subcontractor Information – Complete or Attach Subcontractor Listing Subcontractor Name: Whitson Contracting & Management, Inc. Type/Scope of Work: Furnish & Install Biofiltration BMPs Address: 640 Alpine Way Escondido, CA 92029 Estimated Start Date: January 1st, 2023 Estimated End Date: TBD Contact Person: Austin Whitson Phone: 858-673-0966 Contractor License Number: 823289 Email: austin@whitsoncm.com Subcontractor Name: Green Vista Landscape Type/Scope of Work: Install Biofiltration BMPs Address: 4050 Alvis Court Rocklin, CA 95677 Estimated Start Date: January 1st, 2023 Estimated End Date: TBD Contact Person: Mark Decker Phone: 916-780-6866 Email: mark@greenvista.net Contractor License Number: 878017 Subcontractor Name: Corrpro Companies, Inc. Type/Scope of Work: Cathodic Protection Testing Address: 6445 Marindustry Drive San Diego, CA 92121 Estimated Start Date: March 1st, 2022 Estimated End Date: TBD Contact Person: Rebecca Bickmore Phone: 619-405-5367 Email: Rbickmore@aegion.com Contractor License Number: 764878 Subcontractor Name: ACCO Engineered Systems, Inc. Type/Scope of Work: Sheet Metal Installation, HVAC Piping Installation Address: 5950 Nancy Ridge Drive, Suite 500, San Diego, CA 92121 Estimated Start Date: March 15th, 2022 Estimated End Date: TBD Contact Person: Jim Xitco Phone: 858-349-9349 Email: jxitco@accoes.com Contractor License Number: 120696 Subcontractor Name: Techno Coatings Inc. Type/Scope of Work: Painting, Coating, and Lining Address: 1391 S. Allec Street Anaheim, CA 92805 Estimated Start Date: January 1st, 2023 Estimated End Date: TBD Contact Person: Jeff Noice Phone: 714-412-3638 Email: jn@technocoatings.com Contractor License Number: 296517 Subcontractor Name: Deans Certified Welding, Inc. Type/Scope of Work: Certified Welding Address: 27645 Commerce Center Drive Temecula. CA 92590 Estimated Start Date: March 1st, 2023 Estimated End Date: TBD Phone: 951-704-8198 Contact Person: Bill Naddi Email: bill@deanswelding.com Contractor License Number: 618842



Subcontractor Name Whitson Contracting & Management, Inc.

SUBCONTRACTOR INFORMATION							
Address: 640 Alpine Way							
Escondido, CA 92029							
Contract Amount: \$179,200.00			Conti	acted by: Kie	wit Corpo	ration	
Contact Name: Austin Whitson	Email: aus	tin@whits	itsoncm.com Phone: 858-0			58-673-0960	6
License No.: 823289	License Cl	lassificatio	on: A		License	Status: Activ	/e
DBE: 🗆 Yes 🎽 No	DBE Certi	fying Age	ency:	NIA			
Estimated Start Date: TBD]	Estim	ated Complet	ion: TBD		
PROJECT INFORM	ATION			JOBS	I T E S C	HEDULI	NG
Project Name: North City WRP		[]	Number of Shifts: 10 working days				
Prime Contractor: Kiewit Corporation (Contract]	Daily Start Time: 7:00 am Daily Stop Tim			Time: 3:30 pm	
Number: 1861			Pay Period End Day: Friday Pay Day:			Pay Day: F	riday
S C O P E O F W O R I	K			EQUIPME	NT T	OBEUT	ILIZED
Furnish Biofiltration BMPs in Accordance with the Plans, Specifications, and Drawings							n Vista Landscape
C O N T R A C T	ORJURI	S D I C T	ION	IAL ASSI	GNME	N T S	
As required by PLA Article 8, Section 8.1, the assignment of work will be solely the responsibility of the contractor performing the work involved; and such work assignments will be in accordance with the Plan for the Settlement of Jurisdictional Disputes in the Construction Industry (the "Plan") or any successor plan. All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8							
				S I G N M E N		A AIUCIE 8	
			1				WORKFORCE
		Union of	r	CRAFT	ASSIGNM	ENT	ESTIMATE

	Union or	CRAFT ASSIGNM	ENT	ESTIMATE	
SCOPE OF WORK	Non-Union?	Union Name	Local No.	Peak	Avg.
Example: Installation of Sprockets	Union	Sprocket Installers	123	5	2
Design, Facilities, Safety, Management	Non-Union				
Provide and Install Liners	Union	Local 89	89	5	4
Provide and Install - #57 Rock	Union	Local 89	89	5	4
Provide and Install 3/8" Washed	Union	Local 89	89	5	4
Provide and Install Sand ASTM C-33	Union	Local 89	89	5	4
Provide and Install VSM	Union	Local 89	89	5	4
Provide and Install Bioretention Soil #8A	Union	Local 89	89	5	4
Demobilize, Clean Up Site	Union	Local 89	89	5	4



Green Vista Landscape

Subcontractor Name Green V	ista Lands	cape						
S U B	C O N T R A	ACTOI	R INFORMA	TION				
Address: 4050 Alvis Court, Roc	klin, CA 95	5677						
Contract Amount: \$50,000.00			Contracted by: Wr	nitson Co	ntracting 8	& Manag	jement	
Contact Name: Mark Decker	Email: N	Mark@g	greenvista.net	Phone:	916-780-6	668		
License No.: 878017	License Cl	assificati	^{on:} C-27	License	Status: Ac	ctive		
DBE: Yes X No	DBE Certi	fying Ag	ency: N/A					
Estimated Start Date: TBD			Estimated Comple	^{tion:} TI	BD			
PROJECT INFORM	ATION		J O B S	ITESC	HEDULI	ING		
Project Name: North City WRP E	xpansion		Number of Shifts:	10 Wo	orking Day	'S		
Prime Contractor: Kiewit Co.			Daily Start Time: -	7 AM	Daily Stop	Time: 3	30 PM	
Contract Number: 1861			Pay Period End Day: Pay Day Friday			Friday		
S C O P E O F W O R I	X		EQUIPMI	ENT T	O B E U T I	LIZED)	
Install Biofiltration BMPs	Install Biofiltration BMPs				Walk behind trencher, walk behind skidsteer			
As required by PLA Article 8, Section 8.1, work involved; and such work assignment	the assignme s will be in ac	ent of worl ccordance	with the Plan for the	sponsibility Settlement	of the contrac	1	0	
All jurisdictional dispu			lan") or any successo be settled in accorda		A Article 8			
			LASSIGNME					
		Union				WORKFORCE ESTIMATE		
SCOPE OF WORK Example: Installation of Sprod	rkots	Non-Uni			Local No. 123	Peak 5	Avg. 2	
Installation of Biofiltration BM		Unior			89	4	3	
				613	09	+		



Subcontractor Name <u>Corrpro Companies, Inc.</u>

SUBCONTRACTOR INFORMATION

5 U D V		ICTOR	INFURMA					
Address: 6445 Marindustry Dr., San I	Diego, CA 92	2121						
Contract Amount: \$53,598.06	Co	Contracted by: Kiewit						
Contact Name: Rebecca Bickmore	Email: R	bickmore@a	aegion.com	Phone: 6	19-405-5367	,		
License No.: 764878		assification: Instractors Lie	cense	License S	Status: Active			
DBE: 🗆 Yes 🔽 No	DBE Certi	fying Agenc	y:					
Estimated Start Date: March 2022		Es	timated Complet TBD	ion:				
PROJECT INFORM	ATION		JOBS	ITESC	HEDULI	NG		
Project NameNorth City Water Reclams Expansion & Influent Pun	ation Plant	Pipeline	mber of Shifts:	TBD				
Prime Contractor: Kiewit		Da	ily Start Time: 6	Sam	Daily Stop 3pm	Time:		
Contract Number: SC-7200007428	Contract Number: SC-7200007428			Pay Period End Day: Friday Pay Day: Friday				
S C O P E O F W O R I	Κ		EQUIPMENT TOBEUTILIZED					
Cathodic Protection, Materials, Ir and Testing								
C O N T R A C T	ORJURI	SDICTI	ONALASSI	GNME	N T S			
All jurisdictional dispu	s will be in ac ruction Indust ates on this pro	cordance with try (the "Plan" oject shall be	h the Plan for the S ") or any successor	Settlement of r plan. nce with PL	of Jurisdiction			
5 O K				115		WORK	FORCE	
		Union or	-			ESTIN	MATE	
SCOPE OF WORK	1-040	Non-Union?			Local No.	Peak	Avg.	
Example: Installation of Sprod	ckels	Union	Sprocket In		123	5	2	
Cathodic Protection Testing		Non-Union	Operating Engin	neers	12	2	2	



Subcontractor Name _____ACCO ENGINEERED SYSTEMS, INC.

SUBCONTRACTOR	INFORMATION

Address: 5950 NANCY RIDGE DRIVE, SUITE 500, SAN DIEGO, CA 92121								
Contract Amount: \$911,143		Cor	Contracted by: KIEWIT INFRASTRUCTURE WEST CO.					
Contact Name: JIM XITCO	Email: JXITCO@ACCOES.COM			Phone: (858) 349-9349				
License No.: 120696	License Class	ification:	C20	License Status: ACTIVE				
DBE: □ Yes ■ No	DBE Certifyir	DBE Certifying Agency: N/A						
Estimated Start Date: TBD - MID 2022 EXF	PECTED	Esti	Estimated Completion: TBD - LATE 2022 EXPECTED					
PROJECT INFORM	ATION		J O B S	ITESCI	HEDULI	NG		
Project Name: NORTH CITY WATER RECLA NCPWF INFLUENT PUMP ST	MATION EXPANSI ATION AND PIPEL		nber of Shifts:	ONE SHIFT				
Prime Contractor: KIEWIT INFRASTRUCT	JRE WEST CO.	Dai	ily Start Time: 6:30 AM		Daily Stop Time: 2:30 PM			
Contract Number: SC-7200007868		Pay	Period End Da	End Day: SUNDAY Pay Day: WEDNESDAY		Y		
SCOPEOFWORK EQUIPMENT TOBEUTILIZED								
FURNISH AND INSTALL HVAC EQUIPMENT, DUCTWORK, HVAC PIPING, INSULATION, CONTROLS, TEST AND BALANCE			CRANE FOR RIGGING EQUIPMENT - COMPANY TBD - WILL COMPLETE NECESSARY LETTER OF ASSENT PRIOR TO MOBILIZATION					
C O N T R A C T	O R J U R I S E	DICTIC	N A L A S S I	GNME	N T S			
As required by PLA Article 8, Section 8.1, the assignment of work will be solely the responsibility of the contractor performing the work involved; and such work assignments will be in accordance with the Plan for the Settlement of Jurisdictional Disputes in the Construction Industry (the "Plan") or any successor plan. All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8								
JUR	ISDICTIO	NALAS	SSIGNMEN	N T S				
						WORKFORCE ESTIMATE		
SCOPE OF WORK		on-Union?	Union Na		Local No.	Peak	Avg.	
Example: Installation of Sproc	ckets	Union	Sprocket In	stallers	123	5	2	
SHEET METAL INSTALLATION	L	JNION	SHEET METAL V	VORKERS	206	4	2	
HVAC PIPING INSTALLATION	l	JNION	PIPEFITTERS		203	2	1	
_								



Subcontractor Name _Techno Coatings Inc.

SUBCONTRACTOR INFORMATION								
Address: 1391 S. Allec St. Anaheim, CA 92805								
Contract Amount: \$2,308,457			Contracted by: Kiewit Infrastructure West Co.					
Contact Name: Jeff Noice	Email: jn@technocoatings.com			Phone: 714-412-3638				
License No.: 296517	License Classification: A C33 B			License Status: CA				
DBE: 🗆 Yes 💢 No	DBE Certif	DBE Certifying Agency:						
Estimated Start Date: TBD		Estimated Completion: TBD						
PROJECT INFORM	ΑΤΙΟΝ			LOBS	ITESC	HEDULI	NG	
Project Name: North City Water Reclamation plant Expansion and NCPWF Influent Pump Station & Pipeline			Nui	nber of Shifts:				
Prime Contractor: Kiewit Infrastructure	West Co.		Dai	aily Start Time: TBD		Daily Stop Time: TBD		
Contract Number: SC-7200007358				Period End Da nday	y:	Pay Day: Friday		
S C O P E O F W O R I				EQUIPME	ENT TO	OBEUTI	LIZE	D
Paiting, Coating, and Lining. Paiting, Coating, and Lining. Pressure washer, airless spray pump, compressor, hand tools, and power tools.					tools, and			
CONTRACT	ORJURIS	SDIC	TIC	NALASS	I G N M E	NTS		
As required by PLA Article 8, Section 8.1, the assignment of work will be solely the responsibility of the contractor performing the work involved; and such work assignments will be in accordance with the Plan for the Settlement of Jurisdictional Disputes in the Construction Industry (the "Plan") or any successor plan. All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8 JURISDICTIONALASSIGNMENTS								
			WORKFO			KFORCE		
SCORE OF WORK		Union or					ESTIMATE	
SCOPE OF WORK Example: Installation of Sprod	akota	Non-Un Unic	2 10 10 2 10 10 10 10 10 10 10 10 10 10 10 10 10	Union N Sprocket In		Local No. 123	Peak 5	Avg.
See all scopes		Yes)n	Painters	istutters	1031	4	2
		105				1051	т 	



Subcontractor Name ______ Deans Certified Welding, Inc.

SUBCONTRACTOR INFORMATION								
Address: 27645 Commerce Center Dr. Temecula, CA 92590								
Contract Amount: 50,000	Contracted by: Kiewit Infrastructure West Co.							
Contact Name: Bill Naddi	Email: bill@deanswelding.com		Phone: 951-704-8198					
License No.: 618842	License Classification: Construction		License Status: Active					
DBE: Yes No	DBE Certifying Ag	DBE Certifying Agency:						
Estimated Start Date: TBD				Estimated Completion: TBD				
PROJECT INFORM	ATION	JOBSITESCHEDULING						
Project Name: North City Water Reclamation Plant Expansion		Number of Shifts: 1						
Prime Contractor: Kiewit Infrastructure West Co.		Daily Start Time:	tart Time: 7am Daily Stop Time					
Contract Number: 1036-104827		Pay Period End Da	y Period End Day: Saturday Pay Day: Friday					
S C O P E O F W O R K		EQUIPMENT TOBEUTILIZED						
Certified Welding			N/A					
C O N T R A C T O R J U R I S D I C T I O N A L A S S I G N M E N T S								
As required by PLA Article 8, Section 8.1, the assignment of work will be solely the responsibility of the contractor performing the work involved; and such work assignments will be in accordance with the Plan for the Settlement of Jurisdictional Disputes in the Construction Industry (the "Plan") or any successor plan. All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8								

JURISDICTIONALASSIGNMENTS JURISDICTIONALASSIGNMENTS

	Union or	CRAFT ASSIGNM	WORKFORCE ESTIMATE		
SCOPE OF WORK	Non-Union?	Union Name	Local No.	Peak	Avg.
Example: Installation of Sprockets	Union	Sprocket Installers	123	5	2
Welding	Union	Construction Laborers Trust of So.Cal PO Box 513638 Los Angeles, CA 90051-1638	89	1	1