

# Project Labor Agreement Pre-Job Conference Form

General Contractor Information							
Prime Contractor: Sukut Construction LLC							
Address: 4010 W. Chandler Ave. Santa Ana, CA 9	2704						
Phone: 510-552-6528							
Email: mfleming@sukut.com	Fax:						
Prime Contractor's License Number: 985106							
DBE Status: 🗆 Yes 🖾 No	DBE Certifying Agency: N/A						

## PLA Pre Job Conference Meeting Information

Date & Time: Thursday, January 5th, 2023; 11am- 12pm

Location: MS Teams

General Project Information					
Project Name: Morena Conveyance South & Middle and Morena Conveyance Bike Lanes					
Project Address: 4141 Jutland Drive Ste. 345 San Diego	o, CA 92117-3662				
Contract No:K-22-1797-DBB-3-A	Contract Award Amount: \$129,753,895.00				
Estimated Start Date: October 3, 2022	Estimated End Date: Sept. 15, 2025				
Project Description:					
Morena Conveyance South					
The Morena Conveyance South project includes the installation of 48" wastewater forcemain pipeline (approx. 17,404 LF) and 30" Welded Steel Pipe brine centrate/conveyance pipeline (approx. 17,840 LF) from the Morena Pump Station located at the corner of Sherman and Custer Streets east along Sherman Street, north along Morena Boulevard, east on Milton Street, north on Chicago Street, east on Jellett Street, north on Denver Street, east on Clairemont Drive until Iroquois Avenue, and associated appurtenances.					
Morena Conveyance Middle					

The Morena Conveyance Middle project includes the installation of 48" wastewater forcemain pipeline (approx. 18,300 LF) and 30" Welded Steel Pipe brine centrate/conveyance pipeline (approx. 18,330 LF) from the connection with Morena Conveyance South near Iroquois Avenue north along Clairemont Drive, east on Clairemont Mesa Boulevard, north on Genesee Avenue until near Appleton Road, and associated appurtenances.

Morena Conveyance Bike Lanes

This project will install Class II (bike lanes) with buffer, bicycle loops, and signage as per Plan.

Jobsite Information				
Site Phone: 510-552-6528 Email: mfleming@sukut.com				
Fax: Jobsite Labor Rep: Matthew Fleming /Roger Schwa				
Project Manager: Matthew Fleming	Jobsite Safety Rep: TBD			
Job Superintendent: Roger Schwarz	Workforce Ordered By: Chris Hartwell			

Jobsite Scheduling Information				
Start / Stop Times:				
Imber of Shifts: 2 Day: 7:30am-4:30pm				
Night: 9:00pm-5:00am				
Pay Day: Friday	Ending Day of Pay Period: Saturday			

Jobsite Facilities	
Location(s) of First Aid Facilities: 4141 Jutland Dr. Ste. 345 San Diego, CA 92117	
Location(s) of Sanitary Facilities: Varies by work location	
Location(s) of Drinking Water Facilities: Varies by work location.	
Description of Jobsite Parking: TBD	
Name of Selected Hospital: TBD	
Hospital Address: TBD	
Hospital Phone Number: TBD	

Heavy Equipment to Be Utilized on Job	By Contractor
CCTV Van	Air X
X-Broom / CNG Elgin Broom Bear	Urbina's Master Sweeping
Drill Rig	Corrpro
Water Truck	Corrpro
F-550	Corrpro
Desander & Material Trailers	Corrpro
Saws	G&F
Bucket Truck	Ferreira
As Required	Southern
Slurry Spreaders	All American Asphalt
Crew Trucks	All American Asphalt

	Project Craft Work	force Estimate				
Cra		Workforce needed for Project				
Sample: Widg	let Installer	5				
Labo		7				
Operating E	ingineers		13			
Electric			13			
assignments will be in accordance v	Contractor Jurisdictiona 8.1, the assignment of work will be solely the with the Plan for the Settlement of Jurisdiction	e responsibility of the con nal Disputes in the Constr	tractor performing ruction Industry (the			
Al	l jurisdictional disputes on this project shall b		vith PLA Article 8			
	Jurisdictional Wor		005			
Contractor name	Scope of Work	Union OR	<u>DBE or</u>	Union Work Assignment		
Everyales XV/7 Ocatro stor	On realist Installation	Non-Union	Non DBE	(Local #)		
Example: XYZ Contractor	Sprocket Installation	Union	DBE	Sprocket Union 123		
<u>AirX</u>	<u>CCTV</u>	Union	Yes	Laborers – Local 1184		
Urbina's Master Sweeping	<u>Street Sweeping</u>	Union	<u>Yes</u>	<u>OE – Local 12</u>		
<u>Corrpro</u>	Install Cathodic Protection <u>Anode Wells</u>	<u>Non-Union</u>	<u>Non</u>	<u>OE – Local 12</u>		
<u>G&amp;F</u>	Sawcutting/Asphalt Coring	<u>Union</u>	<u>Yes</u>	<u>Laborers – Local 89</u>		
<u>Ferreira</u>	<u>Temp. Video Detection</u> <u>Systems</u>	<u>Union</u>	<u>Non</u>	<u>Electricians – Local</u> 569		
Southern Contracting	Electrical & Fiber Optic Insta	all <u>Union</u>	<u>Non</u>	<u>Electricians – Local</u> 569		
<u>All American Asphalt</u>	<u>Slurry Seal</u>	<u>Union</u>	<u>Non</u>	<u>Laborers – Local 1184</u>		
				······		
				<u> </u>		



Subcontractor Name AirX Utility Surveyors, Inc.

#### SUBCONTRACTOR INFORMATION

Address: 785 E. Mission Road, San Marcos, C	CA						
Contract Amount:			Contracted by: Sukut Construction				
Contact Name: Gail McMorran	Email: estimating@airxu	us.con	n	Phone: 760-480-2347			
License No.: 830790	License Classifica A and C-31	tion:		License S Active	tatus:		
DBE: 🛛 Yes 🗆 No	DBE Certifying A WBE via CPUC,	gency WOS	: B via WBENC,	SBE via	CA DGS		
Estimated Start Date:		Esti	mated Completi	on:			
PROJECT INFORM	ATION		J O B S I	TE SC	HEDUL	ING	
Project Name: Pure Water Morena Pipeline South, Middle &	& Bike Lanes	Nun 1	nber of Shifts:				
Prime Contractor:		Dail 8am	y Start Time:		Daily Stop 4pm	Time:	
Contract Number:			Period End Day Irday		Pay Day: Friday		
SCOPE OF WORK EQUIPMENT TO BE UTILIZED					ED		
CCTV of existing lines and ground penetrating radar CCTV van, Electromagnetic cable pipe locators, GPR scanner, traffic control signs and cones							
C O N T R A C T	OR JURISDI	CTI	ONAL ASS	IGNM	E N T S		
As required by PLA Article 8, Section 8.1, work involved; and such work assignment Const All jurisdictional dispu	s will be in accordanc ruction Industry (the '	e with 'Plan")	the Plan for the S or any successor	ettlement o plan.	f Jurisdiction		
	ISDICTIONA						
	Unio	nor	CDAFT	ASSIGNMI			FORCE MATE
SCOPE OF WORK	Non-U	• -	Union Na		Local No.	Peak	Avg.
Example: Installation of Sproo	ckets Uni	ion	Sprocket Ins	stallers	123	5	2
CCTV and GPR	Union		Laborers		1184	5	2



Subcontractor Name Urbina's Master Sweeping, Inc.

S U B	CONTRA	A C T O R	R I	NFORMAT	ΓΙΟΝ			
Address: 3709 Country Trails, Bonita CA 91902								
Contract Amount: TBD			Con	tracted by: Sul	kut Const	ruction		
Contact Name: Esther	Email: urbinasmas	stersweep	ping	@yahoo.com	Phone: (6	519) 472-52	258	
License No.:	License Cl	assificatio	on:		License S	Status:		
DBE: 🖾 Yes 🗆 No	DBE Certif Office of S		-	: ess & DVBE S	ervices			
Estimated Start Date: 12/27/20				mated Complet	ion:	ГBD		
PROJECT INFORM	ATION			LOBS	ITE SC	CHEDUL	ING	
Project Name: Pure Water Project			Nur	nber of Shifts:	1		1110	
Prime Contractor: Sukut Construction			Dai	ly Start Time:		Daily Stop	Time:	
Contract Number: 714-319-4756	-		Pay Period End Day: Pay Day: Saturday Fr			Pay Day: Fri	day	
SCOPE OF WO	RK			EQUIPME	ΝΤ Τ	O BE UT	TLIZI	ΞD
Street Sweeping				X - Broom / CNG Elgin Broom Bear				
C O N T R A C T								
As required by PLA Article 8, Section 8.1, work involved; and such work assignment Const All jurisdictional dispu	s will be in ac ruction Indust	cordance v try (the "Pl	with lan")	the Plan for the S or any successor	Settlement o plan.	of Jurisdiction		
				SSIGNME				
		Unior			ASSICNM	ENT		FORCE
SCOPE OF WORK		Union o Non-Unio		Union Na	ASSIGNM	Local No.	Peak	MATE Avg.
Example: Installation of Sproe	ckets	Unior	n	Sprocket In		123	5	2
Street Sweeping		Union		Operating En	gineers	12	8	4



Subcontractor Name Corrpro Companies, Inc.

#### SUBCONTRACTOR INFORMATION

Address: 6445 Marindustry Dr., San D	Diego, CA 92121				
Contract Amount: \$418,680.00		Contracted by: Sukut Construction			
Contact Name: Rebecca Bickmore	Email: rbickmore	@aegion.com	Phone:	619-405-5367	
License No.: 764878	License Classificat	ion: C10, C57, A	License Status: Current (Exp 6/30/2023)		
DBE:  Yes X No	DBE Certifying Ag	<sup>gency:</sup> n/a	1		
Estimated Start Date: 11/1/2022		Estimated Complet	tion: 6/	18/2023	
PROJECT INFORM	ATION	J O B S	ITE SC	CHEDULING	
Project Name: Morena Conveyance South, Middl	Number of Shifts: 1				
Prime Contractor: Sukut Construction	Daily Start Time:	Start Time: 7am Daily Stop Time: 5p			
Contract Number: K-22-1797-DBB-3-A		Pay Period End Day: Saturday		Pay Day: 1st & 15th of each month	
SCOPE OF WOI	RK	EQUIPME	ENT T	O BE UTILIZED	
Cathodic protection anode well install protection testing services.	Drilling rig, water truck, desander trailer, F-550, 20' material trailer.				
C O N T R A C T	OR JURISDIC	CTIONAL AS:	SIGNM	ENTS	
As required by PLA Article 8, Section 8.1,					
work involved; and such work assignment				of Jurisdictional Disputes in the	
	Construction Industry (the "Plan") or any successor plan. All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8				
JURISDICTIONAL ASSIGNMENTS					

JURISDICTIONAL ASSIGNMENTS							
	Union or	CRAFT ASSIGNMENT			FORCE MATE		
SCOPE OF WORK	Non-Union?	Union Name	Local No.	Peak	Avg.		
Example: Installation of Sprockets	Union	Sprocket Installers	123	5	2		
Installation of cathodic protection anode wells	non-union	Operating Engineers	12	5	3		



Subcontractor Name G&F Concrete Cutting, Inc.

S U B	SUBCONTRACTOR INFORMATION						
Address: 13653 Alondra Blvd., Santa Fe Springs, CA 90670							
Contract Amount:		Co	ntracted by: Sukut C	Construct	ion		
Contact Name: Sophia Kokoris	Email: s.kokoris(	@afconcret	ecutting.com	Phone:	62-229-0	)227	
License No.: 590310		assification:	C-61	License S	tatus: Act	ive	
DBE: Ves INO	DBE Certi	fying Agenc State o		Denartm			tation
Estimated Start Date:			timated Comple				
PROJECT INFORM	ATION		JOBS	ITE SC	HEDUL	ING	
Project Name: Pure Water Program Morena South & Middle and Conveyar	Conveyance	Nu	mber of Shifts:	1			
Prime Contractor: Sukut Construction	n	Da	ily Start Time:	6:00	Daily Stop		:30
Contract Number: 1451			y Period End Da Friday		Pay Day: Friday		
SCOPE OF WO	DV		EQUIPMI	ΕΝΤ ΤΟ	2		Z D
Saw Cutting	ΚK	S	aws				U L
C O N T R A C T	OP LUP		ONAL AS	SIGNM	ENTS		
As required by PLA Article 8, Section 8.1, work involved; and such work assignment	the assignments the will be in accurate the second structure to the second str	nt of work wi ccordance with try (the "Plan	Il be solely the res the Plan for the ) or any successo	sponsibility of Settlement o or plan.	of the contrac f Jurisdiction		
J U R	ISDICTI	ONAL A	A S S I G N M E	ENTS			
		Union or	CRAFT	ASSIGNM	7NT	WORK ESTIN	
SCOPE OF WORK		Non-Union?	Union N		Local No.	Peak	Avg.
Example: Installation of Spro	ckets	Union	Sprocket Ir	istallers	123	5	2
Flat Saw Cuts, , Saw Cutting		Union	Labor	ers	89	1	1



Subcontractor Name	FERREIRA	CONSTRUCTION	
--------------------	----------	--------------	--

SUBCONTRACTOR INFORMATION								
Address:								
16370 COMMENCE CENTER DR. SUITE DECO								
Address: 10370 COMMENCE CENTER DR. SUITE B-200 Contract Amount: \$ 525,097								
Contact Name: FREDDY Arrayo	Email:		Phone: PAREIRACONSTRUCTION.COM 909-217-2665					
License No.: 985180	License Cl	assification:						
DBE:  Yes  No	DBE Certi	DBE Certifying Agency:						
Estimated Start Date: FEB	13,202	i3, 2023 Estimated Completion:						
PROJECT INFORM	ATION		JOBS	ITE SC	CHEDUL	ING		
Project Name: MORENA CONVEYANCE SO		Nur	nber of Shifts:	1				
Prime Contractor:		Dai	ily Start Time: $7_{AM}$ Dai		Daily Stop	Daily Stop Time: جن جن جن		
Contract Number: 714-319-4756		Pay	ay Period End Day: Pay Day:					
SCOPE OF WO			FOLLPME	INT TO	OBEUT	11171		
INSTALL AND MANAGE TEMPORARY			EQUIPMENT TO BE UTILIZED -WORK TRUCK					
VIDED DETERTION EXSTEMS AT			-BUCKET TRUCK					
TRAFFIC SIGNALS								
CONTRACT								
As required by PLA Article 8, Section 8.1, work involved; and such work assignment								
			or any successo	-				
All jurisdictional dispu					A Article 8		_	
JURISDICTIONAL		UNAL A	S S I G IN M E	INIS		WORK	FORCE	
	Union			ASSIGNM		ESTI		
SCOPE OF WORK	-1	Non-Union?	Union N		Local No.	Peak	Avg.	
Example: Installation of Sprod		Union	Sprocket In		123	5	2	
INSTALL TEMPORARY VIDES	DETECTION	YES	IBEW 569 Elec	ctricians	569 -	5	2	
					1			



Subcontractor Name \_\_\_\_\_\_SOUTHERN CONTRACTING COMPANY

SUBCONTRACTOR INFORMATION						
Address: 559 N. Twin Oaks Valley Road, San Marcos, CA 92069						
Contract Amount: \$1,364,500.00		Contracted by: Sukut Construction				
Email: peterm@south	Phone: (760) 744-0760					
License Classificat	ion: A C-10	License Status: Active				
DBE Certifying Ag	gency:					
Estimated Start Date: October 2022		Estimated Completion: October 2024				
ATION	J O B S	ITE SC	CHEDULING			
Project Name: Morena Conveyance South, Middle, and Bike Lanes		Number of Shifts: One (1)				
Prime Contractor: Sukut Construction		::00 A.M.	Daily Stop Time: 3:30 P.M.			
Contract Number: K-22-1797-DBB-3A		iy: Sunday	Pay Day: Wednesday			
SCOPE OF WORK		EQUIPMENT TO BE UTILIZED				
Electrical and Fiber Optic Installation		To be determined as required				
CONTRACTOR JURISDICTIONAL ASSIGNMENTS						
As required by PLA Article 8, Section 8.1, the assignment of work will be solely the responsibility of the contractor performing the work involved; and such work assignments will be in accordance with the Plan for the Settlement of Jurisdictional Disputes in the Construction Industry (the "Plan") or any successor plan.						
			A Article 8			
	Ad, San Marcos, CA Email: peterm@south License Classificat DBE Certifying Ag DBE Certifying Ag A TION e, and Bike Lanes e, and Bike Lanes A R K on OR JURISDIC the assignment of wor s will be in accordance ruction Industry (the " ites on this project sha	ad, San Marcos, CA 92069 Contracted by: Sul Email: peterm@southerncontracting.com License Classification: A C-10 DBE Certifying Agency: Estimated Complet A T I O N J O B S e, and Bike Lanes Number of Shifts: e, and Bike Lanes Daily Start Time: 7 Pay Period End Da R K E Q U I P M F on To be determ O R J U R I S D I C T I O N A L A S the assignment of work will be solely the res s will be in accordance with the Plan for the s ruction Industry (the "Plan") or any successon tes on this project shall be settled in accordance	ad, San Marcos, CA 92069         Contracted by: Sukut Constr         Email:       Phone: (         peterm@southerncontracting.com       Phone: (         License Classification:       A C-10       License S         DBE Certifying Agency:       Estimated Completion:       Octor         A TION       JOB SITE SC         e, and Bike Lanes       Number of Shifts:       One (1)         Daily Start Time:       7:00 A.M.         Pay Period End Day:       Sunday         R K       E Q UIP MENT T         on       To be determined as reference         OR JURISDICTIONAL ASSIGNM         the assignment of work will be solely the responsibility			

JURISDICTIONAL ASSIGNMENTS							
	Union or	CRAFT ASSIGNMENT		WORKFORCE ESTIMATE			
SCOPE OF WORK	Non-Union?	n? Union Name Local		Peak	Avg.		
Example: Installation of Sprockets	Union	Sprocket Installers	123	5	2		
Electrical and Fiber Optic Installation	Union	IBEW LOCAL 569	569	8	5		



Subcontractor Name All American Asphalt

SUBCONTRACTOR INFORMATION									
Address: PO Box 2229, Corona, CA 92878									
Contract Amount:			Contracted by: Sukut Construction						
Contact Name: Brian Anselm	Email: banselm@allamericanas		anasphalt.com	Phone: om 951-736-7600					
License No.: 267073	License Cla A	assificatior	:	License Status: Active					
DBE: 🗆 Yes 🖾 No	DBE Certit **N/A**	fying Agen	cy:						
Estimated Start Date: **TBD**			Estimated Completion: **TBD**						
PROJECT INFORM	ATION		J O B S	ITE SC	HEDUL	ING			
Project Name:			umber of Shifts: TBD**						
Prime Contractor: Sukut			aily Start Time: TBD**		Daily Stop Time: **TBD**				
Contract Number:		P **	Pay Period End Day **TBD**		Pay Day: **TBD**				
SCOPE OF WO	R K		EQUIPMI	ΕΝΤ ΤΟ	D BE UI	<b>FILIZI</b>	ED		
Slurry Seal Slurry Spreaders and Crew Trucks									
C O N T R A C T	OR JUR	ISDICT	IONAL AS	SIGNM	E N T S				
CONTRACTOR         JURISDICTIONAL         A SSIGNMENTS           As required by PLA Article 8, Section 8.1, the assignment of work will be solely the responsibility of the contractor performing the work involved; and such work assignments will be in accordance with the Plan for the Settlement of Jurisdictional Disputes in the Construction Industry (the "Plan") or any successor plan.           All jurisdictional disputes on this project shall be settled in accordance with PLA Article 8									
JURISDICTIONAL ASSIGNMENTS									
		Union or	CRAFT	CRAFT ASSIGNME		WORKFORCE ESTIMATE			
SCOPE OF WORK		Non-Union			Local No.	Peak	Avg.		
Example: Installation of Sproo	on of Sprockets U		Sprocket In	nstallers	123	5	2		
lurry Seal Ur		Union	Laborers International Union		1184	5	2		