

# Project Labor Agreement Pre-Job Conference Form

General Contractor Information								
Prime Contractor: Sukut Construction LLC								
Address: 4010 W. Chandler Ave. Santa Ana, CA 9	2704							
Phone: 510-552-6528								
Email: mfleming@sukut.com	Fax:							
Prime Contractor's License Number: 985106								
DBE Status: 🗆 Yes 🖾 No	DBE Certifying Agency: N/A							

### PLA Pre Job Conference Meeting Information

Date & Time: Monday May 1, 2023 @ 8am

Location: MS Teams

General Proje	General Project Information						
Project Name: Morena Conveyance South & Middle and Morena Conveyance Bike Lanes							
Project Address: 4141 Jutland Drive Ste. 345 San Diego	o, CA 92117-3662						
Contract No:K-22-1797-DBB-3-A Contract Award Amount: \$129,753,895.00							
Estimated Start Date: October 3, 2022	Estimated End Date: June 2025						
Project Description:	Ammuniani (1997)						
Morena Conveyance South							
The Morena Conveyance South project includes the installation of 48" wastewater forcemain pipeline (approx. 17,404 LF) and 30" Welded Steel Pipe brine centrate/conveyance pipeline (approx. 17,840 LF) from the Morena Pump Station located at the corner of Sherman and Custer Streets east along Sherman Street, north along Morena Boulevard, east on Milton Street, north on Chicago Street, east on Jellett Street, north on Denver Street, east on Clairemont Drive until Iroquois Avenue, and associated appurtenances.							
Morena Conveyance Middle							

The Morena Conveyance Middle project includes the installation of 48" wastewater forcemain pipeline (approx. 18,300 LF) and 30" Welded Steel Pipe brine centrate/conveyance pipeline (approx. 18,330 LF) from the connection with Morena Conveyance South near Iroquois Avenue north along Clairemont Drive, east on Clairemont Mesa Boulevard, north on Genesee Avenue until near Appleton Road, and associated appurtenances.

Morena Conveyance Bike Lanes

This project will install Class II (bike lanes) with buffer, bicycle loops, and signage as per Plan.

Jobsite Information						
Site Phone: 510-552-6528	Email: mfleming@sukut.com					
Fax:	Jobsite Labor Rep: Matthew Fleming /Roger Schwarz					
Project Manager: Matthew Fleming	Jobsite Safety Rep: TBD					
Job Superintendent: Roger Schwarz	Workforce Ordered By: Chris Hartwell					

Jobsite Scheduling Information							
Start / Stop Times:							
Number of Shifts: 2	Day: 7:30am-4:30pm						
	Night: 9:00pm-5:00am						
Pay Day: Friday	Ending Day of Pay Period: Saturday						

Jobsite Facilities
Location(s) of First Aid Facilities: 4141 Jutland Dr. Ste. 345 San Diego, CA 92117
Location(s) of Sanitary Facilities: Varies by work location
Location(s) of Drinking Water Facilities: Varies by work location.
Description of Jobsite Parking: TBD
Name of Selected Hospital: TBD
Hospital Address: TBD
Hospital Phone Number: TBD

Heavy Equipment to Be Utilized on Job	By Contractor
Welding Trucks	Ultra Welding
TBD	Payco Specialties
TBD	Atlas Integrated
Hydrovac Excavator	Badger Daylighting
Flatsaw	Penhall
Saw Truck	Penhall
Vacuum	Penhall
Generator	Penhall

Project Craft Workforce Estimate								
Cra	Craft Workforce needed for Project							
Sample: Widg	e: Widget Installer 5							
Contractor Jurisdictional Work Assignments								
As required by PLA Article 8, Section	8.1, the assignment of work will be solely the res	sponsibility of the con	tractor performing	the work involved; and such work				
-	vith the Plan for the Settlement of Jurisdictional I			e Plan ) of any successor plan.				
Ai	I jurisdictional disputes on this project shall be se Jurisdictional Work		vith PLA Article 8					
		Union OR	DBE or	<u>Union Work Assignment</u>				
<u>Contractor name</u>	<u>Scope of Work</u>	Non-Union	<u>Non DBE</u>	<u>(Local #)</u>				
Example: XYZ Contractor	Sprocket Installation	Union	DBE	Sprocket Union 123				
<u>Ultra Welding</u>	Welding 30" & 48" Pipe	<u>Union</u>	<u>Non</u>	<u>Laborers - Local 89</u>				
Atlas Integrated Systems	Fiber Optics Installation	<u>Union</u>	<u>DBE</u>	<u> IBEW - Local 569</u>				
<u>Payco Specialties</u>	<u>Temp Striping/Markings</u>	<u>Union</u>	<u>DBE</u>	<u>Laborers - Local 1184</u>				
Badger Daylight	<u>Potholing</u>	<u>Union</u>	<u>Non</u>	<u> OE – Local 12</u>				
<u>Penhall</u>	<u>Vacuum, Cleanup, Flatsaw</u>	<u>Union</u>	<u>Union</u>	<u>Laborers – Local 89</u>				

Pure Water San Diego	SAN DIEGO	PURE '	WATER PI	ROJECT PRE-JO	LABOR AC B CONFER	FREEEN ENCE F	1ENT ORM
Subcontractor Name UHra Wel	ding. Inc.						
SUB	CONTRACTO	<u>r in</u>	FORMA	FION			
Address: 4654-B East Ave S	*154						
Contract Amount: 750,000.		Contra	cted by:	sukut	- Constr	uction	ш
ontact Name: ad ley (umminy	Email: Kellyaprilan	cheile	grail.com	Phone:	ut 992-03	05	
icense No.: 750721	License Classifica	tion:		License S			
BE:	DBE Certifying A		NI				
Stimated Start Date: 5/15/80	J	Estim	ated Complet		1/2024		
PROJECT INFORM			JOBS		HEDULI	NG	
roject Name: -PWP		Numb	er of Shifts:	1			
rime Contractor: Sukut		Daily	Start Time:	1 am	Daily Stop	fime: 307m	
Contract Number: 1451		Pay P	eriod End Da Swr	ay: Iday	Pay Day:	irida	
Welding 36"+48" 7	pipe	We	Iding 7		J		
As required by PLA Article 8, Section 8, work involved; and such work assignme Con	TOR JURISD 1, the assignment of we ents will be in accordar nstruction Industry (the sputes on this project sl RISDICTION	ork will t ice with the "Plan") hall be se	be solely the re ne Plan for the or any success ttled in accord	Settlement or plan.	of Jurisdiction	-	
		ion or	CRAI Union	T ASSIGN	Local No.	ESTIMATE Peak Avg	
SCOPE OF WORK Example: Installation of Sp.		Union?	Sprocket	And address of the second state of the second state of the	123		12
Labor / Welding		ion	Labort	ers.	89	4	2
							-
				nildingerod	les.com/affilia	tes/roster	1

San Diego Building and Construction Local Unions: https://www.sdbuildingtrades.com/affiliates/roster

FOR OFFICE USE ONLY: PLA Pre Job Conference Date/Time



Subcontractor Name Atlas Integrated Systems, Inc.

S U B	C O N T R A	CTOR	INFORMA	TION				
Address: 6789 Quail Hill Parkway, Suite 405,	Irvine, CA 9	2603						
Contract Amount: \$889,918.00		Co Sc	Contracted by: Southern Contracting Company					
Contact Name: Nick Moceri	Email: nick@atlas	integrated	systems.com	Phone: 949-509-9	9605			
License No.: 777306	License Cla C7	assification:		License S Active	Status:			
DBE: 🛛 Yes 🗆 No	DBE Certif OSDS	ying Agenc	y:					
Estimated Start Date: 2025		Es	Estimated Completion: 2025					
PROJECT INFORM	ATION		JOBS	ITE SC	HEDUL	ING		
Project Name:Number of Shifts:Morena Conveyance South & Middle and Bike Lanes1								
Prime Contractor: Sukut Construction		Daily Start Time: 7:00 A.M.			Daily Stop 3:30 P.M.	Time:		
Contract Number: K-22-1797-DBB-3.	A		Pay Period End Day: Saturday			Pay Day: Thursday		
SCOPE OF WORK EQUIPMENT TO BE UTILIZE				E D				
Fiber Optics and Installation								
C O N T R A C T	OR JURI	SDICTI	ONAL AS	SIGNM	ENTS			
As required by PLA Article 8, Section 8.1, work involved; and such work assignment	the assignments will be in according to the second	nt of work wi cordance with ry (the "Plan"	l be solely the res the Plan for the ) or any successo	sponsibility Settlement o or plan.	of the contrac of Jurisdiction			
J U R	ISDICTI	ONAL A	A S S I G N M E	ENTS				
		Union or	CRAFT	ASSIGNM	FNT	WORK ESTIN		
SCOPE OF WORK		Non-Union?	Union N		Local No.	Peak	Avg.	
Example: Installation of Sproe	ckets	Union	Sprocket In	nstallers	123	5	2	
Fiber Optics Installation		Union	IBEW		569	4	2	
					1		<u> </u>	
					1		<u> </u>	



### SAN DIEGO PURE WATER PROJECT LABOR AGREEEMENT PRE-JOB CONFERENCE FORM

# Subcontractor Name \_Payco Specialties

S U B	C O N T R A	ACTOF	R IN	FORMA	ΓΙΟΝ				
Address: 120 North Second Ave, C	Address: 120 North Second Ave, Chula Vista, CA, 91910								
Contract Amount: <b>\$954,605.71</b>			Contra	acted by: Su	kut Cons	truction			
Contact Name: Marci Luna	Email: Ma	arci@pa	ayco.bi	iz	Phone: 619-422-9204				
License No.: 298637	License Cl	assificatio	ttion: C32- B License Status: Active						
DBE: 🕵 Yes 🗆 No	DBE Certi	fying Age	<sup>agency:</sup> Department of Transportation Caltrans					s	
Estimated Start Date: 03/31/2023			Estima	ated Complet	ion: 08/2	3/2023			
PROJECT INFORM	ATION			JOBS	ITE SC	HEDUL	ING		
Project Name: Pure Water Pipeline - & Middle Bike Lanes									
Prime Contractor: Sukut Construction	n		Daily	Daily Start Time: <b>TBD</b> Daily Stop Time: <b>TB</b>				BD	
Contract Number: 1451			Pay Pe	Pay Period End Day: Pay Day: Friday					
SCOPE OF WO	R K		EQUIPMENT TO BE UTILIZED					ED	
Thermoplastic Stripe / Installation / Per bid Proposal dated 3/17/2022	/ Signs / Syn	nbols							
C O N T R A C T	OR JUR	ISDIC	IOIT	NAL ASS	SIGNM	ENTS			
As required by PLA Article 8, Section 8.1, work involved; and such work assignment Const All jurisdictional dispu	ts will be in ac truction Indust	ccordance try (the "P	with the lan") or	e Plan for the S any successor	Settlement o r plan.	of Jurisdiction			
J U R	ISDICTI	IONAL	L AS	S I G N M E	NTS				
		Union o	or	CRAFT	ASSIGNM	ENT	WORK ESTIN	FORCE MATE	
SCOPE OF WORK		Non-Uni		Union N		Local No.	Peak	Avg.	
Example: Installation of Spro		Unior		Sprocket In		123	5	2	
Parking & Highway Improvement L	aborer	Unior	n	LiUNA Loc	al	1184	8	4	



### SAN DIEGO PURE WATER PROJECT LABOR AGREEEMENT PRE-JOB CONFERENCE FORM

Subcontractor Name Badger Daylighting

SUB	CONTRA	АСТОБ	5 T	NFORMAT	ΓΙΟΝ				
Address: 13830 Danielson St, Poway									
Contract Amount: \$50,000			Contracted by: Sukut Construction						
Contact Name: Nathalie Valdez	Email:	nvaldez@badgerinc.com				Phone: 619.889.7094			
License No.: 945499	License Cl Clas	se Classification: License Status: Active							
DBE: 🗆 Yes 🖾 No	DBE Certi	ifying Age	ency	:					
Estimated Start Date: 05/01/23			Esti	mated Complet	ion: 05/0	)1/24			
PROJECT INFORM	ATION			JOBS	ITE SC	HEDUL	ING		
Project Name: Pure Water			Nun	nber of Shifts:	1				
Prime Contractor: Sukut Construction	n		Dail	y Start Time:	07:00AM	Daily Stop	Time: 03	3:00PM	
Contract Number:			Pay	Period End Day		Pay Day:			
SCOPE OF WO	R K			EQUIPME	ΣΝΤ ΤΟ	D BE UT	TLIZI	ED	
Potholing to verify utilities			I	Hydrovac exca	vator				
C O N T R A C T	OR JUR	ISDIC	TIO	DNAL ASS	SIGNM	ENTS			
As required by PLA Article 8, Section 8.1, work involved; and such work assignment Const All jurisdictional dispu	the assignme s will be in ac ruction Indus ites on this pr	ent of work ccordance stry (the "P coject shall	will with lan") be se	be solely the resp the Plan for the S or any successor	ponsibility of Settlement of plan. Ince with PLA	of the contrac f Jurisdiction			
JUK		IONAL		SSICNME	NIS		WORK	FORCE	
SCOPE OF WORK		Union Non-Uni		CRAFT Union Na	ASSIGNME	ENT Local No.	ESTIN Peak	MATE	
Example: Installation of Sprod	rkets	Unio		Sprocket In		123	<u>5</u>	Avg.	
Potholing		Union		Operating E		12	3	1	



### SAN DIEGO PURE WATER PROJECT LABOR AGREEEMENT PRE-JOB CONFERENCE FORM

Subcontractor Name PENHALL COMPANY

#### SUBCONTRACTOR INFORMATION

Address: 5775 EASTGATE DRIVE SA	N DIEGO CA 92	2121					
Contract Amount: \$50K		Cor	ntracted by:	SUKU	T CONSTRU	CTION LL	C
Contact Name: MANNY ROCHIN	Email: mroch	in@penhall.cor	n	Phone: 858-225-6946			
License No.: 568673	License C A, C21, B, C	lassification: C-61, D 06		License S ACTIVE 5/	Status: 2023		
DBE:  Yes  No	DBE Certi	fying Agency	ying Agency: N/A				
Estimated Start Date: 4/26/23		Est	imated Comple UNKNOWN	tion:			
PROJECT INFOR	MATION		J O B S	ITE SC	HEDUL	ING	
Project Name: PURE WATER PIPELINE	- MORENA S & I	Nui BIKE LANES	mber of Shifts:				
Prime Contractor: SUKUT CONST			ly Start Time: AM		Daily Stop 4PM	Time:	
Contract Number: K-22-1797-DBB-3-A			Pay Period End Day: Pay Day: FRIDAY FRIDAY				
SCOPE OF W	O R K		EQUIPM	ENT TO	D BE UI	TILIZE	E D
C O N T R A C	TOR IUR	ISDICTI	FLATSAW, SA				
As required by PLA Article 8, Section 8 work involved; and such work assignm Cc All jurisdictional d	3.1, the assignme ents will be in a postruction Indus isputes on this pr	ent of work will ccordance with stry (the "Plan" coject shall be s	be solely the re the Plan for the or any successo ettled in accorda	sponsibility of Settlement of or plan. Ince with PL	of the contrac of Jurisdiction		
10	RISDICT	IUNAL A	SSIGNMI			WORK	FORCE
SCOPE OF WORK		Union or Non-Union?	CRAF Union N	r ASSIGNMI	ENT Local No.	ESTIN Peak	
Example: Installation of Sp	rockets	Union	Sprocket I		123	5	Avg.
VACUUM & CLEAN UP		UNION	LOCAL UNION			8	2
FLATSAW		UNION	LOCAL UNIO	N 89		8	2