



## Check out our current Phase 1 projects

\*City Resident and Targeted Worker Cumulative Total through January 31, 2024

Ranking	Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
1 <sup>st</sup>	North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$107,427,819	35%	21%	323	141,537
2 <sup>nd</sup>	North City Metro Biosolids Center Improvements	PCL Construction, Inc.	10/28/2021	\$42,673,159	33%	26%	114	31,626
3 <sup>rd</sup>	North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$367,187,535	26%	18%	1,200	500,568
4 <sup>th</sup>	Miramar Reservoir Pump Station	Shimmick Construction	11/30/2022	\$12,861,448	25%	8%	84	9,303
5 <sup>th</sup>	Central Area Small Scale Facility	J.R. Filanc Construction	09/14/2023	\$38,431,331	24%	23%	71	5,458
6 <sup>th</sup>	Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$130,914,465	20%	5%	611	138,246
7 <sup>th</sup>	Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$102,805,687	19%	28%	353	109,993
8 <sup>th</sup>	NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$260,051,987	19%	15%	561	241,692
9 <sup>th</sup>	NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$11,897,637	17%	20%	137	5,910
10 <sup>th</sup>	Morena Conveyance South, Middle and Bike Lanes	Sukut Construction	10/24/2022	\$130,070,930	2%	15%	281	60,646

PURE WATER PROGRAM TOTALS: \$1,204,321,998

**23%**

**17%**

3,735

1,244,979

\*Data reflects all certified payroll reports received in LCP Tracker through January 31, 2024.