

---

## Project Wide Update

May 1, 2025

Crews are continuing to make progress installing pipeline at four locations throughout the project alignment. Outlined below are some details on the anticipated final paving, as well as the four ongoing work locations. We want to thank the all of the residents and businesses across the entire project alignment for their patience and cooperation throughout our work as we move closer to the anticipated completion of this project at the end of 2025.

### Paving

As they make progress installing pipeline, crews are placing a temporary layer of asphalt over their work zone in order to open the road back up to traffic in a timely fashion. In the future, all streets where pipeline installation takes place will be paved curb-to-curb and receive new traffic striping. The next phase of final paving is anticipated to take place on Clairemont Drive in June. Notifications will be sent out to impacted stakeholders in advance of work taking place, as well as via e-blast.

In some cases, the new street striping that will be installed may differ from the existing striping that is currently in place. This new striping is the result of an effort the City's Mobility Design Team began with the larger community in 2019 to develop new bike lanes in the area. Many of the new striping segments are available to view [here](#), from the recent presentation to the Clairemont Mesa Planning Group.

### Clairemont Drive

Night work within the Clairemont Drive and Clairemont Mesa Boulevard intersection was completed in Mid-April, and crews are now continuing north installing pipelines around the Clairemont Town Square shopping center, up to Lakehurst Avenue. One lane of traffic in each direction is being maintained on Clairemont Drive throughout this phase of work.

Pipeline installation will take place between 7 a.m. and 4:30 p.m., Monday through Friday. Welding and other work to finalize the pipeline installation will take place between 4:30 p.m. and 11 p.m. This phase of work is anticipated to last approximately 4 weeks.

The map below displays the traffic control setup between Lakehurst Avenue and Clairemont Mesa Boulevard.



## Bay Park

Crews have moved onto Chicago Street, installing pipelines northbound towards Jellett Street. Streets where work is taking place will be fully closed to traffic and parking 24 hours per day. Each one-block work zone is estimated to take approximately 6 weeks to complete. Access for sidewalks and alleys will remain open throughout this phase of work. There will be water shutdowns required to complete some portions of this work, and every impacted residence will receive advanced notice of the anticipated days/hours of the shutdown.

Crews are working between 7:00 a.m. and 4:00 p.m. Monday through Friday to install pipeline, and between 4:00 p.m. and 11:00 p.m. to weld the pipeline.

The map below displays the work alignment through the Bay park area.



### **Custer Street**

Crews are currently installing pipelines near the Morena Pump Station on Custer Street during nighttime hours. This segment will connect the entire pipeline alignment between the Morena Pump station and the Morena Pipelines Northern Alignment in University City.

### **West Morena Boulevard**

On West Morena Boulevard, crews are installing pipelines heading northbound during daytime hours towards the Morena Boulevard intersection. This crew will continue northbound on Morena Boulevard and eventually turn eastbound onto Milton Street.

The map below displays the traffic control setup between Vega Street and Morena Boulevard.



**Legend**

- Work zone, road closed to traffic 24 hours per day
- Detour for northbound West Morena Boulevard traffic



To forward this e-blast, [forward this link.](#)

**Safety of the construction crews and community is our top priority.  
Please slow down near work sites and follow pedestrian instructions.**

### Quick Links

[Pure Water San Diego](#)

[City of San Diego](#)

[Sign up for emails](#)

[Show your support](#)

[purewatersd@sandiego.gov](mailto:purewatersd@sandiego.gov)

### STAY CONNECTED



Funding for the Morena Conveyance South & Middle and Conveyance Bike Lanes project has been provided in full or in part by Proposition 68, through an agreement with the State Water Resources Control Board.

City of San Diego | Public Utilities Department | 9192 Topaz Way, San Diego, CA 92123



Try email marketing for free today!