# **Engineering & Capital Projects Department** Item 201: Overview of the CIP Delivery Process and **Dashboards for Active Park Projects**

Regional Park Improvement Fund Oversight Committee September 25, 2025





## **CIP Process and Project Lifecycle**





## **Project Costs: Hard Costs and Soft Costs**

## Soft Costs

- City Project Management
  - Project Planning
  - **Design Consultants**
  - Geotechnical Investigations
  - **Environmental Permitting**
  - Bid & Award Support
- Construction Management
  - Inspection
  - Scheduling
  - Testing and special inspections

## **Hard Costs**

- Construction labor and materials
  - Site work
  - Mechanical, electrical, plumbing
  - Permanent equipment
- Contractor overhead and profit tied directly to construction work






# **Development of Park CIP Projects**

- Location, location, location!
- Public engagement













## **Project Cost Estimation**

Annual Report Update 2024


California Multi-Agency CIP Benchmarking Study

Table 1-1
Average Project Delivery Costs by Project Type (% of TCC)
(TCC > \$100,000)

(100,000)						
Туре	Design <sup>(1,2)</sup>	Construction	Total Project Delivery <sup>(1,2)</sup>	Median Total Construction Cost (\$MM)	Number of Projects <sup>(3)</sup>	
Municipal Facilities	23%	16%	39%	1.22	88	
Parks	30%	23%	54%	1.15	50	
Pipe Systems	18%	22%	40%	1.52	182	
Streets	27%	27%	55%	1.59	172	
Water/Wastewater Facilities	22%	22%	44%	2.81	66	
All Types	23%	23%	46%	1.58	558	

Key: TCC = Total Construction Cost, MM = million Notes:


- Project delivery percentages represent arithmetic averages of the individual projects and do not represent the results from the regression analyses.
- 2. Project delivery percentages vary from year to year based on the selection and the composition of the projects in the database.
- 3. Total excludes projects delivered by alternative delivery mechanisms such as design-build, oncall construction services, job order contracting (JOC), and construction management at risk (CM@Risk). Projects delivered by alternative techniques are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the Study.





# B-17110 – Bermuda Ave Coastal Access Replacement

# **Project Costs By Phase**



Planning Design Construction Bid/Award Post-Construction

Phase	Actuals
Bid / Award	\$118,325
Construction	\$2,531,202
Design	\$634,137
Planning	\$59,163
Post-Contruction	\$217,155
Grand Total	\$3,559,982



Fund#	Fund Name	Project-to- Date Budget	Project-to-Date Actuals
200391	SAN DIEGO REGIONAL PARKS IMPROVEMENTS	\$1,518,580.90	\$1,456,573.99
400881	DEBT FUNDED GENERAL FUND CIP PROJECTS	\$2,131,947.00	\$2,103,408.26
	Total	\$3,650,527.90	\$3,559,982.25

## **B-17110 - Bermuda Ave Coastal Access Replacement**

CIP Project Look Up Updated As Of: 8/1/2025

**CIP Project Look Up** 

Click Here for Council District - CIP Project Information



Search for CIP by Project Name

### ~

### **General Information**

#### Bermuda Ave Coastal Access Replacement



Active

This project scope consists of replacement of deteriorated and damaged stairway for public access to the beach at the western terminus of Bermuda Ave. The stairway will be a cast in-place concrete. The first flight will be supported by a concrete block landing and by supporting concrete piles for the two upper flights. The new stairway will be found independent of the seawall.

#### Additional Remarks

Project ID Number B17110	Project Phase Post Construction		Project Asset Category Parks
Contact Person Schroth-Nichols, Elizabeth		Contractor Granite Construction Company	
Construction Contract Type  Design Bid Build		Estimated Construction Duration (months)  16.0	

Bundled Projects

**Not Bundled** 

# OCEAN BEACH

**Project Location** 

Riviera FLEETRIDGE
Villas

Click Here for CIP Map Viewer

Council District (s)

OCEAN BEACH

Community Area (s)

## **Estimated Project Financials**


Total Project Cost	Project-to-Date Budget	Project Surplus / Deficit	
\$3.65M	\$3.65M	(\$0.10)	
Construction Contract Value	Project Expended Amount to Date	Funding Status	
\$2.13M	\$3.56M	Fully Funded	

Neighborhood (s)

OCEAN BEACH


## **Estimated Project Timeline**

Preliminary Engineering Start Design End Construction Start Construction Completion Construction Close Out Project Close Out Q4 2017 Q4 2021 Q1 2023 Q1 2024 Q3 2024 Q3 2026





# B-20116 – Air & Space Museum Roof Replacement



Planning
Design
Construction
Bid/Award
Post-Construction

Phase	Actuals
Bid / Award	\$100,201
Construction	\$22,736
Design	\$485,267
Planning	\$139,355
WBS - NULL	\$1,718
Grand Total	\$749,276



Fund#	Fund Name	Project-to-Date Budget	Project-to- Date Actuals
200109	EGF O/S ACQ & DEBT SERV (2/3)	\$9,394.19	\$0.00
200391	SAN DIEGO REGIONAL PARKS IMPROVEMENTS	\$6,315,911.15	\$749,276.39
400881	DEBT FUNDED GENERAL FUND CIP PROJECTS	\$1,345,026.84	\$0.00
	Total	\$7,670,332.18	\$749,276.39

## B-20116 - Air & Space Museum Roof Replacement

CIP Project Look Up Updated As Of: 8/1/2025

**CIP Project Look Up** 

Click Here for Council District - CIP Project Information



Search for CIP by Project Name

# General Information

Air & Space Museum Roof Replacement



Active

This project provides for the replacement of the Air & Space Museum roof. Air & Space Museum building is located in Palisades area of Balboa Park

#### Additional Remarks

Project ID Number B20116	Project Phase Bid / Award		Project Asset Category <b>Buildings</b>	Bundled Projects
Contact Person  Gibson, William		Contractor Null		Not Bundled
Construction Contract Type  Design Bid Build		Estimated Co	nstruction Duration (months) 12.5	
	120000000000000000000000000000000000000	1001		200

# PARK WEST BALBOA PARK Brooklyn Height: CORTEZ San Diego GOLDEN HILL Click Here for CIP Map Viewer

**Project Location** 

Community Area (s)

Council District (s)

BALBOA PARK

## **Estimated Project Financials**

Total Project Cost	Project-to-Date Budget	Project Surplus / Deficit			
\$8.10M	\$7.67M	(\$430.50K)			
Construction Contract Value	Project Expended Amount to Date	Funding Status			
TBD	\$749.28K	Partially Funded			

#### Neighborhood (s)

BALBOA PARK

## **Estimated Project Timeline**

Preliminary Engineering Start Design End Construction Start Construction Completion Construction Close Out Project Close Out Q3 2020 Q2 2025 Q1 2026 Q1 2027 Q2 2027 Q4 2028