Engineering & Capital Projects Department Overview of the CIP Delivery Process and Dashboards for **Active Park Projects**

Mission Bay Park Improvement Fund Oversight Committee November 4, 2025





CIP Process and Project Lifecycle





Project Costs: Hard Costs and Soft Costs

Soft Costs

- City Project Management
 - Project Planning
 - **Design Consultants**
 - Geotechnical Investigations
 - **Environmental Permitting**
 - Bid & Award Support
- Construction Management
 - Inspection
 - Scheduling
 - Testing and special inspections

Hard Costs

- Construction labor and materials
 - Site work
 - Mechanical, electrical, plumbing
 - Permanent equipment
- Contractor overhead and profit tied directly to construction work





Development of Park CIP Projects

- Location, location, location!
- Public engagement













Project Cost Estimation

Annual Report Update 2024


California Multi-Agency CIP Benchmarking Study

Table 1-1
Average Project Delivery Costs by Project Type (% of TCC)
(TCC > \$100,000)

(
Туре	Design ^(1.2)	Construction	Total Project Delivery ^{োৱ}	Median Total Construction Cost (\$MM)	Number of Projects ⁽³⁾
Municipal Facilities	23%	16%	39%	1.22	88
Parks	30%	23%	54%	1.15	50
Pipe Systems	18%	22%	40%	1.52	182
Streets	27%	27%	55%	1.59	172
Water/Wastewater Facilities	22%	22%	44%	2.81	66
All Types	23%	23%	46%	1.58	558


Key: TCC = Total Construction Cost, MM = million


- Project delivery percentages represent arithmetic averages of the individual projects and do not represent the results from the regression analyses.
- 2. Project delivery percentages vary from year to year based on the selection and the composition of the projects in the database.
- 3. Total excludes projects delivered by alternative delivery mechanisms such as design-build, oncall construction services, job order contracting (JOC), and construction management at risk (CM@Risk). Projects delivered by alternative techniques are retained in the database but not analyzed. These projects are not included in the projects selected for analysis in the Study.




Tecolote South Comfort Station, Playground, and Parking Lot

Project Costs By Phase







Planning
Design
Construction
Bid/Award
Post-Construction



Phase	Actuals
Bid / Award	\$6,052
Construction	\$1,640,451
Design	\$128,441
Planning	\$35,026
Post-Contraction	\$74,430
WBS - NULL	\$505
Grand Total	\$1,884,905

Phase	Actuals
Bid / Award	\$5,114
Construction	\$2,839,383
Design	\$144,914
Planning	\$29,228
Post-Contruction	\$126,730
WBS - NULL	\$505
Grand Total	\$3,145,873

Phase	Actuals
Bid / Award	\$4,383
Construction	\$350,471
Design	\$82,441
Planning	\$6,768
Post-Contruction	\$42,153
Grand Total	\$486,216



University

MISSIC

CIP Project Look Up

Click Here for Council District - CIP Project Information



Search for CIP by Project Name

Fiesta

Shores

General Information

Tecolote South Comfort Station Imp



Active

1. Comfort Station (Facility 001406) — Replace the existing aged comfort station (built 1985). 2. Accessible Path of Travel - The path of travel from the parking lot to the playground and comfort station will need to be modified to address accessibility. 3. Security lighting - Security lighting around the play area will be provided to meet Parks and Rec. standards for walkway security lights.

Additional Remarks

Project ID Number Project B19015 Post Cons			Project Asset Category Parks
Contact Person Oliver, Kevin		Contractor Dick Miller, Inc.	
Construction Contract Type Design Bid Build		Estimated Construction Duration (months) 30.0	

Bundled Projects

B18223 - Parks B18231 - Parks B18232 - Parks B18233 - Parks

B19015 - Parks B19016 - Parks B1...

Sea World Dr Friars Ru

Project Location

Bayside Village

Overlook

Click Here for CIP Map Viewer
Council District (s)

2

Community Area (s)

	<u></u>	
Total Project Cost	Project-to-Date Budget	Project Surplus / Deficit
\$1.88M	\$1.92M	\$34.11K
Construction Contract Value	Project Expended Amount to Date	Funding Status
\$1.36M	\$1.88M	Fully Funded

Estimated Project Financials

Neighborhood (s)

MISSION BAY PARK

MISSION BAY PARK

Estimated Project Timeline

Preliminary Engineering Start Design End Construction Start Construction Completion Construction Close Out Project Close Out Q2 2018 Q4 2020 Q2 2021 Q4 2023 Q4 2023 Q4 2025

MISSIC

CIP Project Look Up

Click Here for Council District - CIP Project Information



Search for CIP by Project Name

Fiesta

Shores

Sea World Dr

General Information

Tecolote South Playground Improvements



1. Playground - Replace the existing aged play equipment with new state of the art play equipment, incorporate inclusive use, and design for these key age groups: 2 to 5 years, 5 to 12 years. 2. Accessible Path of Travel - The path of travel from the parking lot to the playground and comfort station will need to be modified to address accessibility. 3. Security lighting - Security lighting around the play area is to be provided to meet Parks and Rec standards.

Additional Remarks

Project ID Number Project		Phase	Project Asset Category
B19016 Post Con		struction	Parks
Contact Person		Contractor	
Oliver, Kevin		Dick Miller, Inc.	
Construction Contract Type		Estimated Construction Duration (months)	
Design Bid Build		30.0	

Bundled Projects

B18223 - Parks
B18231 - Parks
B18232 - Parks
B18233 - Parks
B19015 - Parks B19016 - Parks B1...

Council District (s)

Community Area (s)

MISSION BAY PARK

Project Location

Bayside Village

Overlook

Estimated Project Financials

			L
Total Project Cost	Project-to-Date Budget	Project Surplus / Deficit	Γ
\$3.15M	\$3.28M	\$131.13K	
Construction Contract Value	Project Expended Amount to Date	Funding Status	
\$2.52M	\$3.15M	Fully Funded	

Neighborhood (s)

MISSION BAY PARK

Estimated Project Timeline

Preliminary Engineering Start Design End Construction Start Construction Completion Construction Close Out Project Close Out Q2 2018 Q3 2020 Q2 2021 Q4 2023 Q4 2023 Q4 2025

CIP Project Look Up

Click Here for Council District - CIP Project
Information




Active

Search for CIP by Project Name

General Information

Tecolote South Parking Lot Improvements



Additional Remarks

B19017 Post Con			Project Asset Category Parks
Contact Person Oliver, Kevin		Contractor Dick Miller, Inc.	
Construction Contract Type Design Bid Build		Estimated Construction Duration (months) 30.0	

Bundled Projects

B18223 - Parks B18231 - Parks B18232 - Parks B18233 - Parks B19015 - Parks B19016 - Parks B1...

Click Here for CIP Map Viewer

Project Location

Council District (s)

2

Community Area (s)

Estimated Project Financials

	<u> </u>	
Total Project Cost	Project-to-Date Budget	Project Surplus / Deficit
\$486.22K	\$535.00K	\$48.78K
Construction Contract Value	Project Expended Amount to Date	Funding Status
\$257.50K	\$486.22K	Fully Funded

Neighborhood (s)

MISSION BAY PARK

MISSION BAY PARK

Estimated Project Timeline

Preliminary Engineering Start Design End Construction Start Construction Completion Construction Close Out Project Close Out Q2 2018 Q4 2020 Q2 2021 Q4 2023 Q4 2023 Q4 2025



Mission Bay Park Improvements Program: Status



EARLY WORK COMPLETED

We studied the Park's environment and opportunities for improvements. We provided:

- Study results at public meetings
- A public process to receive feedback on new signs for the park



SCOPING TELL US YOUR CONCERNS

Comments will influence the topics and scope of the EIR, including mitigation.

OUR FORMAL STEPS:

- Notice of Preparation
- · Scoping Meeting
- 30-day comment period



IMPLEMENTATION FRAMEWORK

Comments and broader initiatives have influenced designs, intended manner and procedures for achieving program improvements including next steps.

OUR FORMAL STEPS:

- Drafted designs
- Estimated approach
- Discerned permits/approvals



DRAFT EIR

HERE'S WHAT WE FOUND

Comments may lead to a revised approach to reducing environmental impacts discussed in the Draft EIR.

OUR FORMAL STEPS:

- Notice of Availability
- 45-day public review period



FINAL EIR

SEEKING APPROVAL

Past comments are published as part of the Final EIR and considered by the City Council as part of certification process.

OUR FORMAL STEPS:

- Public Meeting Notices
- Public Hearing to certify



CERTIFIED EIR

FILED & APPROVED

A Notice of Determination (NOD) filed with the State Clearinghouse shows compliance with State requirements.

OUR FORMAL STEPS:

 File NOD with State and County

SPRING 2018

FALL 2024

SUMMER 2025

FALL 2025

WINTER 2025

SPRING 2026



