



Check out our current Phase 1 projects

*City Resident and Targeted Worker Cumulative Total through August 31, 2025

Ranking	Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
1 st	North City Metro Biosolids Center Improvements	PCL Construction, Inc.	10/28/2021	\$46,185,665	41%	29%	192	67,844
2 nd	Penasquitos Pump Station (PQPS) Oxygenation Systems	Blue Pacific Engineering	06/13/2024	\$4,391,767	40%	7%	38	1,667
3 rd	Central Area Small Scale Facility	J.R. Filanc Construction	09/14/2023	\$38,431,331	31%	29%	263	67,114
4 th	North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$135,542,139	30%	24%	595	307,817
5 th	North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$396,755,765	28%	20%	1,898	949,562
6 th	Miramar Reservoir Pump Station Improvements	Shimmick Construction, Inc.	11/30/2022	\$13,399,143	22%	9%	147	13,405
7 th	NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$282,528,011	21%	16%	1,013	697,086
8 th	Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$143,668,081	18%	8%	925	259,626
9 th	NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$12,327,637	17%	15%	344	32,737
10 th	Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$113,282,546	16%	28%	606	238,873
11 th	Morena Conveyance South, Middle and Bike Lanes	Sukut Construction	10/24/2022	\$134,905,087	7%	13%	724	296,461

PURE WATER PROGRAM TOTALS: \$1,321,417,172

23%

18%

6,745

2,932,191

*Data reflects all certified payroll reports received in LCP Tracker through August 31, 2025.