



Check out our current Phase 1 projects

*City Resident and Targeted Worker Cumulative Total through December 31, 2025

Ranking	Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
1 st	North City Metro Biosolids Center Improvements	PCL Construction, Inc.	10/28/2021	\$47,435,665	42%	29%	194	69,926
2 nd	Penasquitos Pump Station (PQPS) Oxygenation Systems	Blue Pacific Engineering	06/13/2024	\$4,391,767	40%	7%	39	1,679
3 rd	Central Area Small Scale Facility	J.R. Filanc Construction	09/14/2023	\$38,431,331	30%	29%	315	73,106
4 th	North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$142,338,630	29%	24%	649	337,270
5 th	North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$402,588,405	28%	20%	1,990	1,003,685
6 th	Miramar Reservoir Pump Station Improvements	Shimmick Construction, Inc.	11/30/2022	\$14,716,443	25%	12%	151	14,053
7 th	NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$286,172,011	22%	16%	1,125	819,057
8 th	Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$128,762,535	19%	26%	713	274,568
9 th	Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$146,773,858	18%	8%	990	285,629
10 th	NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$12,327,637	16%	17%	396	40,956
11 th	Morena Conveyance South, Middle and Bike Lanes	Sukut Construction	10/24/2022	\$139,257,748	8%	13%	755	333,674

PURE WATER PROGRAM TOTALS: \$1,363,196,030

23%

19%

7,317

3,253,602

*Data reflects all certified payroll reports received in LCP Tracker through December 31, 2025.