



Check out our current Phase 1 projects

*City Resident and Targeted Worker Cumulative Total through July 31, 2023

Ranking	Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
1 st	North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$104,709,127	37%	23%	220	87,812
2 nd	North City Metro Biosolids Center	PCL Construction, Inc.	10/28/2021	\$41,874,667	26%	17%	101	19,995
3 rd	North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$366,480,210	25%	18%	865	344,699
4 th	Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$127,886,847	21%	5%	548	119,082
5 th	NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$256,851,006	18%	14%	455	177,700
6 th	Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$101,386,647	14%	14%	277	75,686
7 th	NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$11,897,637	13%	32%	71	2,482
8 th	Morena Conveyance South, Middle and Bike Lanes	Sukut Construction	10/24/2022	\$129,753,895	3%	22%	139	21,609
9 th	Miramar Reservoir Pump Station Improvements	Shimmick Construction	11/30/2022	\$12,692,000	2%	0%	37	3,124

PURE WATER PROGRAM TOTALS: \$1,154,959,190

22%

15%

2,713

852,188

*Data reflects all certified payroll reports received in LCP Tracker through July 31, 2023.