



Check out our current Phase 1 projects

*City Resident and Targeted Worker Cumulative Total through June 30, 2023

Ranking	Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
1 st	North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$104,709,127	36%	24%	217	80,715
2 nd	North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$364,652,266	25%	18%	782	323,669
3 rd	North City Metro Biosolids Center Improvements	PCL Construction, Inc.	10/28/2021	\$40,999,630	25%	16%	97	18,360
4 th	Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$127,886,847	22%	5%	525	112,548
5 th	NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$256,851,006	18%	14%	430	163,364
6 th	Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$101,386,647	14%	14%	230	60,209
7 th	NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$11,897,637	11%	33%	57	2,236
8 th	Morena Conveyance South, Middle and Bike Lanes	Sukut Construction	10/24/2022	\$129,753,895	1%	28%	78	12,994
9 th	Miramar Reservoir Pump Station Improvements	Shimmick Construction	11/30/2022	\$12,692,000	1%	0%	30	2,593

PURE WATER PROGRAM TOTALS: \$1,150,829,055

23%

16%

2,446

776,688

*Data reflects all certified payroll reports received in LCP Tracker through June 30, 2023.