



Check out our current Phase 1 projects

*City Resident and Targeted Worker Cumulative Total through September 30, 2023

Ranking	Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
1 st	North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$105,735,510	37%	22%	241	97,241
2 nd	North City Metro Biosolids Center Improvements	PCL Construction, Inc.	10/28/2021	\$41,874,667	31%	22%	102	25,238
3 rd	North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$366,480,210	25%	18%	970	377,654
4 th	Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$130,013,216	21%	5%	563	125,818
5 th	NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$260,051,987	18%	14%	498	204,291
6 th	Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$101,386,647	17%	24%	327	89,090
7 th	NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$11,897,637	17%	24%	110	4,105
8 th	Morena Conveyance South, Middle and Bike Lanes	Sukut Construction	10/24/2022	\$130,070,930	3%	17%	204	35,961
9 th	Miramar Reservoir Pump Station Improvements	Shimmick Construction	11/30/2022	\$12,692,000	2%	0.4%	47	3,229
10 th	Central Area Small Scale Facility	J.R. Filanc Construction	09/14/2023	\$38,431,331	2%	0%	8	153

PURE WATER PROGRAM TOTALS: \$1,198,634,135

23%

16%

3,070

962,768

*Data reflects all certified payroll reports received in LCP Tracker through September 30, 2023.