

Feasibility Study for Arizona Landfill Test Plots, Balboa Park

Informational Presentation to Balboa Park Committee

By: Ruth Stafford, Wallace Roberts & Todd Inc.

May 7, 2009

1. Introduction to the project: first of three phases
 - i. Test plot feasibility and siting study
 - ii. Test plot design and construction
 - iii. Test plot monitoring and evaluation
2. Project team for first phase
 - City of San Diego, Engineering & Capital Projects
 - Wallace Roberts & Todd, Inc. (planning and design consultant)
 - Kleinfelder West, Inc. (geotechnical engineering and permitting subconsultant)
3. Objectives of feasibility study (first phase)
 - Identify regulatory concerns that affect restoration and ultimate uses of the reclaimed landfill
 - Determine which aspects of landfill reclamation might necessitate additional closure regulations, as perceived by the applicable regulatory agencies
 - Identify variables to evaluate in the test plot project
 - Recommend potential test plot location(s)
4. Site and project history
5. Work plan for feasibility study
 - Task 1.1: data collection/review
 - Task 1.2: regulatory agency workshop (May 1, 2009)
 - Task 1.3: program options and Balboa Park Committee meeting
 - Task 1.4: test plot siting criteria
 - Task 1.5: test plot recommendations
 - Task 1.6: prepare Test Plot Feasibility Report
6. Results of work to date
7. Remaining work to be done
8. Input from Balboa Park Committee

