

Check out our current Phase 1 projects

*City Resident and Targeted Worker Cumulative Total through October 2022

Ranking	Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
1st	North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$359,099,200	27%	19%	526	195,509
2 nd	Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$111,126,107	26%	7%	430	68,315
3 rd	North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$123,456,028	25%	23%	136	41,756
4 th	NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$255,199,145	23%	15%	272	86,595
5 th	North City Metro Biosolids Center Improvements	PCL Construction, Inc.	10/28/2021	\$40,290,354	21%	15%	43	7,256
6 th	NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$11,886,000	20%	46%	45	2,022
7 th	Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$101,143,645	13%	22%	103	20,429

PURE WATER PROGRAM TOTALS:

\$1,002,200,479

25%

17%

1,555 421,882

Coming Soon:

- ⇒ Morena Conveyance South & Middle and Morena Conveyance Bike Lanes
- ⇒ Miramar Reservoir Pump Station Improvements

^{*}Data reflects all certified payroll reports received in LCP Tracker through October 31, 2022.