



Check out our current Phase 1 projects

*City Resident and Targeted Worker Cumulative Total through December 2022

Ranking	Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
1 st	North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$123,456,028	27%	24%	148	50,845
2 nd	North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$361,377,150	26%	19%	589	221,217
3 rd	Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$111,126,107	25%	6%	449	77,858
4 th	North City Metro Biosolids Center Improvements	PCL Construction, Inc.	10/28/2021	\$40,290,354	23%	14%	54	10,376
5 th	NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$255,199,145	22%	15%	300	102,749
6 th	NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$11,886,000	20%	46%	45	2,022
7 th	Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$101,386,647	13%	22%	120	22,318
8 th	Morena Conveyance South, Middle and Bike Lanes	Sukut Construction	10/24/2022	\$129,753,895	0.5%	50%	18	2,133
9 th	Miramar Reservoir Pump Station Improvements	Shimmick Construction	11/30/2022	\$12,692,000	0%	0%	6	85

PURE WATER PROGRAM TOTALS:

\$1,147,655,798

24%

17%

1,729

489,603

*Data reflects all certified payroll reports received in LCP Tracker through December 31, 2022.