



Check out our current Phase 1 projects

*City Resident and Targeted Worker Cumulative Total through March 31, 2023

Ranking	Project Name	Contractor	Project Start Date	Project Value	City Resident % (Goal 35%)	Targeted Worker % (Goal 10%)	Total Workers	Total Hours Worked
1 st	North City Pure Water Pipeline	W.A. Rasic Construction	07/18/2021	\$102,718,087	30%	22%	183	62,948
2 nd	North City Pure Water Facility	Shimmick Construction, Inc.	04/23/2021	\$362,714,603	25%	19%	652	263,811
3 rd	North City Metro Biosolids Center	PCL Construction, Inc.	10/28/2021	\$40,290,354	23%	14%	76	13,072
4 th	Morena Pump Station	Flatiron West, Inc.	06/26/2021	\$124,104,196	23%	6%	488	93,158
5 th	NCWRP Flow Equalization Basins	Kiewit Infrastructure West Co.	01/05/2022	\$11,897,637	21%	47%	45	2,090
6 th	NCWRP Expansion & NCPWF Influent Pump Station & Pipeline	Kiewit Infrastructure West Co.	08/07/2021	\$256,851,006	20%	16%	359	131,377
7 th	Morena Conveyance North	OHL USA, Inc.	07/18/2021	\$101,386,647	14%	16%	172	41,126
8 th	Miramar Reservoir Pump Station Improvements	Shimmick Construction	11/30/2022	\$12,692,000	2%	0%	15	340
9 th	Morena Conveyance South, Middle and Bike Lanes	Sukut Construction	10/24/2022	\$129,753,895	0.2%	38%	27	6,014

PURE WATER PROGRAM TOTALS: \$1,142,408,425

23%

17%

2,017

613,933

*Data reflects all certified payroll reports received in LCP Tracker through March 31, 2023.