Attachment 2 – IMP Maintenance Methodology

FACILITY/CHANNEL	SOLEDAD CREEK (REACH 3A, 3B, 3C, & 3D)
DIMENSIONS	CONCRETE-LINED, TRAPEZOIDAL CHANNEL
	2,280' LENGTH
	63' BOTTOM WIDTH (APPROXIMATE)
	78' TOP WIDTH (APPROXIMATE)
	5' CHANNEL DEPTH 6" AVERAGE SEDIMENT DEPTH
	CUBIC YARDS: 2,000-4,000 (APPROXIMATE)
	MAXIMUM CUBIC YARDS: 8,000
MAINTENANCE METHOD	MECHANIZED SEDIMENT & VEGETATION REMOVAL
EQUIPMENT (EQUIPMENT WILL BE EQUIVELENT OR SMALLER IN SIZE/TYPE)	 RUBBER TRACKED SKID- STEER(S) (JOHN DEERE 333E) EXCAVATOR(S) (CAT 320 WITH THUMB) LOADER(S) (CAT 966) SKID-STEER(S) (BOBCAT 650) SWEEPER (JOHNSON 4000 OR TYMCO 500X) DUMP TRUCK(S) & PUP TRAILER (20 YD) 4" TO 6" TRASH PUMPS (WACKER & GODWIN)
SCHEDULE: 6 - 8 WEEKS (7 E STAFFING: MON TO FRI: 10 TO 12 PEOPLI	DAYS A WEEK, 6 AM TO 6 PM) E; SA- SUN – 14 TO 18 PEOPLE (ADDITIONAL TRUCK DRIVERS MAY BE
AVAILABLE)	
MAINTENANCE PROCEDUR	E
CHANNEL SEQUENCE	 REACH 3A – STATION 0+00 TO 0+93 - ACCESS RAMP TO MTS PEDISTRIAN BRIDGE THAT CROSSES CHANNEL REACH 3B – STATION 0+93 TO 6+75 - MTS PEDESTRIAN BRIDGE THAT CROSSES CHANNEL TO SORRENTO VALLEY BLVD (SVB) BRIDGE REACH 3C – STATION 6+75 TO 7+69 - UNDERNEATH SORRENTO VALLEY BLVD (SVB) BRIDGE REACH 3D – STATION 7+69 TO 22+80 - SOUTH OF SORRENTO VALLEY BLVD (SVB) BRIDGE TO END OF CONCRETE-LINED CHANNEL
ACCESS & LOADING AREA(S)	ACCESS & LOADING AREA-3A FOR REACH 3A, 3B, AND 3C: (APPROX 3,780 SQ FT) EQUIPMENT AND TRUCKS ENTER/EXIT(S) CHANNEL VIA PERMENANT CONCRETE ACCESS RAMP NEAR BUS TURN- AROUND ON ROSELLE ST.
	ACCESS & LOADING AREA-3B FOR REACH 3C & 3D: (20' X 40') LOADER & EXCAVATOR ENTER/EXIT(S) CHANNEL FROM ROSELLE ST.
STAGING AREA(S) & FUELING AREA(S)	STAGING AREA-3A: APPROXIMATLY (40' x 50') LOCATED OUTSIDE THE CHANNEL IMMEDIATELY DOWNSTREAM OF REACH 3A
	STAGING AREA-3B: (20' X 40') LOCATED BETWEEN ROSELLE ST AND CHANNEL APPROX. 600' SOUTHEAST OF SVB

Attachment 2 – IMP Maintenance Methodology

	FUELING AREA-3A: (30' X 12') LOCATED ON ROSELLE STREET
	APPROX. 180' SOUTHWEST OF STAGING AREA-3A
	ATTROA. 100 SOUTHWEST OF STAULING AKEA-SA
	FUELING AREA-3B: (30' X 12') LOCATED ON ROSELLE STREET
	APPROX. 150' SOUTH OF STAGING AREA-3B
METHODOLOGY	REACH 3A:
	1. DRY WEATHER FLOW DIVERSION BERM (WATER FILLED
	BARRIERS, SANDBAGS, AND VISQUEEN), PLACED AT
	NORTHERN LIMITS OF CHANNEL CLEANING.
	2. SECOND DRY WEATHER FLOW DIVERSION BERM,
	DIVERSION PIPES, & PUMPS PLACED WITHIN CHANNEL
	IMMEDIATELY UPSTREAM OF SORRENTO VALLEY ROAD
	BRIDGE.
	3. MAINTENANCE AREA BETWEEN THE FLOW DIVERSION
	BERMS DEWATERED AS NECESSRY
	4. RUBBER TRACKED SKID-STEER(S), DUMP TRUCK & LOADER
	ENTER/EXIT(S) REACH 3A VIA PERMENANT ACCESS RAMP
	AT ACCESS & LOADING AREA-3A.
	5. RUBBER TRACKED SKID-STEER(S) MOVE MATERIAL INTO
	PILES FOR LOADER.
	6. LOADER LOADS MATERIAL INTO WAITING DUMP TRUCK.
	7. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA
	RAMP AT ACCESS & LOADING AREA-3A TO LEGAL
	DISPOSAL SITE.
	REACH 3B:
	1. EQUIPMENT ENTER/EXIT(S) REACH 3B FROM ACCESS &
	LOADING AREA-3A VIA REACH 3A.
	2. EXCAVATOR SCOOPS MATERIAL & PLACES MATERIAL IN
	PILES FOR RUBBER TRACKED SKID-STEER(S).
	3. RUBBER TRACKED SKID-STEER(S) MOVE MATERIAL FROM
	REACH 3B UNDER THE MTS PEDESTRIAN BRIDGE TO THE
	LOADER.
	4. LOADER LOADS MATERIAL DEPOSITED BY RUBBER
	TRACKED SKID-STEER(S) INTO WAITING DUMP TRUCK.
	5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA
	5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA
	5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA RAMP AT ACCESS & LOADING AREA-3A TO LEGAL
	5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA RAMP AT ACCESS & LOADING AREA-3A TO LEGAL DISPOSAL SITE.
	 DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA RAMP AT ACCESS & LOADING AREA-3A TO LEGAL DISPOSAL SITE. <u>REACH 3C:</u>
	 5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA RAMP AT ACCESS & LOADING AREA-3A TO LEGAL DISPOSAL SITE. <u>REACH 3C:</u> 1. SKID-STEER ENTERS/EXIT(S) REACH 3C FROM ACCESS &
	 5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA RAMP AT ACCESS & LOADING AREA-3A TO LEGAL DISPOSAL SITE. <u>REACH 3C:</u> SKID-STEER ENTERS/EXIT(S) REACH 3C FROM ACCESS & LOADING AREA-3A VIA REACHES 3A & 3B AND VIA ACCESS
	 5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA RAMP AT ACCESS & LOADING AREA-3A TO LEGAL DISPOSAL SITE. <u>REACH 3C:</u> SKID-STEER ENTERS/EXIT(S) REACH 3C FROM ACCESS & LOADING AREA-3A VIA REACHES 3A & 3B AND VIA ACCESS & LOADING AREA 3B VIA REACH3D
	 5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA RAMP AT ACCESS & LOADING AREA-3A TO LEGAL DISPOSAL SITE. <u>REACH 3C:</u> SKID-STEER ENTERS/EXIT(S) REACH 3C FROM ACCESS & LOADING AREA-3A VIA REACHES 3A & 3B AND VIA ACCESS & LOADING AREA 3B VIA REACH3D SKID-STEER MOVES MATERIAL FROM REACH 3C (UNDER
	 5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA RAMP AT ACCESS & LOADING AREA-3A TO LEGAL DISPOSAL SITE. <u>REACH 3C:</u> SKID-STEER ENTERS/EXIT(S) REACH 3C FROM ACCESS & LOADING AREA-3A VIA REACHES 3A & 3B AND VIA ACCESS & LOADING AREA 3B VIA REACH3D SKID-STEER MOVES MATERIAL FROM REACH 3C (UNDER SVB BRIDGE INTO EITHER REACH 3B OR 3D DEPENDING ON
	 5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA RAMP AT ACCESS & LOADING AREA-3A TO LEGAL DISPOSAL SITE. <u>REACH 3C:</u> SKID-STEER ENTERS/EXIT(S) REACH 3C FROM ACCESS & LOADING AREA-3A VIA REACHES 3A & 3B AND VIA ACCESS & LOADING AREA 3B VIA REACHES 3A & 3B AND VIA ACCESS & LOADING AREA 3B VIA REACH3D SKID-STEER MOVES MATERIAL FROM REACH 3C (UNDER SVB BRIDGE INTO EITHER REACH 3B OR 3D DEPENDING ON WHICH IS CLOSER.)
	 5. DUMP TRUCK HAULS MATERIAL OUT OF CHANNEL VIA RAMP AT ACCESS & LOADING AREA-3A TO LEGAL DISPOSAL SITE. <u>REACH 3C:</u> SKID-STEER ENTERS/EXIT(S) REACH 3C FROM ACCESS & LOADING AREA-3A VIA REACHES 3A & 3B AND VIA ACCESS & LOADING AREA 3B VIA REACH3D SKID-STEER MOVES MATERIAL FROM REACH 3C (UNDER SVB BRIDGE INTO EITHER REACH 3B OR 3D DEPENDING ON

Attachment 2 – IMP Maintenance Methodology

	4. REMOVE DRY WEATHER DIVERSION BERM FROM
	NORTHERN LIMITS OF CHANNEL CLEANING
	REACH 3D:
	1. INSTALL DRY WEATHER FLOW DIVERSION BERM,
	DIVERSION PIPES, & PUMPS PLACED WITHIN CHANNEL
	UPSTREAM OF ACCESS & LOADING AREA-3B.
	2. CREWS REMOVE GUARDRAILS, FENCE, &/OR BOLLARDS
	TO OPEN GATE FOR ACCESS & LOADING AREA-3B
	3. LOADER & EXCAVATOR ENTER CHANNEL AT ACCESS &
	LOADING AREA-3B
	4. LOADER CONSTRUCTS TEMPORARY RAMP WITH IN-
	CHANNEL MATERIAL TO BETTER FACILITATE ACCESS.
	5. EXCAVATOR MOVES UPSTREAM OR DOWNSTREAM FROM ACCESS & LOADING AREA-3B & PLACES MATERIAL IN DUES FOR LOADER
	PILES FOR LOADER. 6. LOADER MOVES MATERIAL TO ACCESS & LOADING AREA-
	3D.
	7. SECOND EXCAVATOR USES ONE OF THE OPTIONS BELOW
	TO SCOOP MATERIAL WITHIN CHANNEL & LOADS WAITING
	DUMP TRUCK STATIONED IN PUBLIC RIGHT-OF-WAY
	(ROSELLE ST).
	OPTION A: EXCAVATOR IS STATIONED OUTSIDE THE CHANNEL
	IN ACCESS & LOADING AREA-3D; OR
	OPTION B: TEMPORARY IN CHANNEL LOADING PAD AREA IS
	CONSTRUCTED WITH IN-CHANNEL MATERIAL, IF
	AVAILABLE.
	8. DUMP TRUCK HAULS MATERIAL TO LEGAL DISPOSAL SITE.
	9. REMOVE REMAINING DRY WEATHER DIVERSION BERMS.
POST-MAINTENANCE	DEMOBILIZE EQUIPMENT.
	REPLACE FENCE, BOLLARDS, & GUARDRAILS AT ACCESS &
	LOADING AREA-3D.
	RESTORE SITE, INCLUDING TEMPORARY ACCESS & LOADING
	AREA(S), TO PRE-MAINTENANCE OR AS-BUILT CONDITION.
	REMOVE STANDING WATER (IF ANY) WITHIN DRAINAGE FACILITY
	WITH PUMPS OR VACTOR.
	REMOVE TEMPORARY CONSTRUCTION BMPS.
OTHER NOTES	TRAFFIC CONTROL IS REQUIRED TO CLOSE LANE ON ROSELLE ST.
	SWEEPERS WILL SWEEP ALL STAGING AREAS, ADJACENT PUBLIC
	RIGHTS OF WAY, & TRUCK ROUTES NIGHTLY.