

RANCHO PENASQUITOS

FUND #400083 - Established 7/9/86

As of September 30, 2018

TOTAL REVENUES (Including Interest): \$40,576,875

City Project No.	DIF Plan #	Projects Approved by Council	Project Status	Funds Expended	Funds Budgeted
		Total Completed CIP Projects (1986 thru 2009)	Completed	28,509,093	28,509,093
S-00634	P-16A	Hiltop Community Park Dev Phase I	Completed	4,608,503	4,608,503
S-00671	P-19	Twin Trails Neighborhood Park Improvements	Completed	322,499	322,499
13001505	P-21	Ridgewood Neighborhood Park Improvements	Completed	247,542	247,542
S-00872	T-4B	Camino Del Sur - SR-56 to Dormouse	Completed	1,204,894	1,204,894
S-00955	T-41	SR 56 Bike Interchanges	Completed	25,566	25,566
B-11053	T-40	Rancho Penasquitos Traffic Calming Measures	Completed	94,179	94,179
S-10031	P-25	View West Nbhd Park	Completed	573,515	573,515
B-17159		Rectangular Flashing Beacons Group 1705		0	4,895
S-12004		Canyonside Community Park Improvements		0	350,000
S-15021		Rolling Hills Nbhd Park ADA Upgrades		311,853	874,242
		Administration Costs (1986 to Present)		1,731,649	1,759,773
		Total E	xpended/Budgeted	\$37,629,292	\$38,574,700
				FUND BALANCE:	\$2,002,175
		Pending Adjustments			
		Anticipated Commitments			
		Administration		31,000	
TOTAL PENDING ADJUSTMENTS:				\$31,000	

ADJUSTED FUND BALANCE: \$1,971,175

Note:

Budgets reflected in this report matches the City's Financial System and may be different from the total budgets reflected in the Development Impact Fee Plan due to project phasing or budget restrictions as a result of revenue shortfall.

Development Impact Fee Plan Fiscal Year 2014 https://www.sandiego.gov/facilitiesfinancing/plans