

Pure Water San Diego Morena Northern Pipelines & Tunnels Project Update

University City Community Presentation


Ivette Gonzalez-Mendez & Carlos Molina

May 2025

SD Current Work Areas

- Three tunnels at SR-52, Rose Canyon (Genesee Avenue), and I-805 – 1,884 linear feet of tunnel complete
- Pipeline installation – 37,370 linear feet of pipeline installed
- Recently completed and ongoing work:
 - *Completed Rose Canyon tunneling and pipe installation*
 - *Completed pipe connection south of SR-52 San Clemente tunneling shafts*
 - *Continued pipe installation north of Rose Canyon tunneling site towards Nobel Drive*
 - *Continued tunneling at I-805*
 - *Completed install of dual pipeline from Marian Bear Park across northbound Genesee*

SD Morena Pipelines Northern Alignment and Tunnels



Full Alignment: What You Can Expect

- **Work will occur during daytime with occasional night work**
 - Monday-Friday, 6:30 a.m. to 5 p.m., occasional Saturday work, 9 a.m. to 5 p.m.
- **K-rail for safety of public and workers**
 - Access for residents, businesses and emergency vehicles will be maintained where possible; some delays expected
- **Construction equipment and material staging will be in work zone and will move along with construction**
- **Traffic control throughout project area**
- **Trails remain open at all times**
- **Impacts such as noise, dust, bright lights and construction vehicle traffic during work hours**



Current Work Sites



Genesee Avenue North of Decoro Street



April 2025



May 2025




Genesee Avenue - Governor Drive to Nobel Drive


- **Single-lane traffic in both directions**
- **Bike lanes to remain open around construction zone**
- **Traffic signal lights at Decoro St and Genesee Avenue are back to normal operation**
- **End of May 2025:**
 - ***Cleanup of construction equipment and traffic control on Genesee Avenue between Governor Drive and Decoro Street***
 - *Traffic control at Genesee Ave and Centurion Sq to be cleared*
 - *One Northbound lane open to traffic north of Centurion up to Decoro St*
 - ***Work on Centurion is expected to wrap up the weekend before graduation – targeting May 27***



Genesee Avenue at Rose Canyon - South



April 2025



May 2025



As of May 12, 2025



As of May 17, 2025

Genesee Avenue at Rose Canyon - North




As of May 12, 2025



As of May 19, 2025



Genesee Crossing at Marian Bear Park



May 2025



Progress on Executive Drive/I-805 Tunnel




May 2025:
Completed over 640 linear feet of the I-805 tunnel




Upcoming Work



- **Work on the Genesee Avenue and Nobel Drive intersection could begin as early as June 2025**
- **Extensive work planning is underway with traffic control engineers**
 - Determine most efficient way to work across intersection, given depth of the work and number of utilities in the area
- **Multiple traffic control options are being considered**







Notification Methods

- **Construction notice with maps**
- **Webpage/GIS map content**
- **Community group presentations**
- **Community news article content**
- **E-blast content**
- **Social media calendar and boosted posts**
- **Online/app map coordination**
- **Printed materials**



Website:
purewatersd.org



Phone Line:
833-882-7973
833-UTC-PWSD



Social Media:
[@purewatersd](https://twitter.com/purewatersd)



Media Relations



E-blasts



Meetings

SD Questions? Contact Us

**Sign up for E-
blasts (List #6):**



**Phone Line:
833-882-7973
833-UTC-PWSD**

**Community Liaison:
Marisa Cesare
mcesare@sandiego.gov**



**Group Job 1048
Community Liaison:
Vic Salazar
vic@vicsalazar.com
619-517-4744**



Questions?