



**City Planning Department
Impact Fee Fiscal Year Summary**

NAVAJO

FUND #400116 - Established 8/13/88

As of March 31, 2026

TOTAL REVENUES (Including Interest): **\$20,760,228**

City Project No.	DIF Plan #	Projects Approved by Council	Project Status	Funds	
				Expended	Funds Budgeted
	T-2	Waring Road Irrigation and Landscaping	Completed	5,000	5,000
	P-20	Hearst Elementary School Joint Use Improvements	Completed	138,421	138,421
	P-10	Pershing Middle School Joint Use Improvements	Completed	345,000	345,000
	P-18	Grantville Neighborhood Park Tot Lot Upgrade	Completed	128,536	128,536
	P-15A	Lewis Middle School - Joint Use Improvements	Completed	150,000	150,000
	P-21	Dailard Park Development	Completed	183,700	183,700
	T-11	College Avenue Median Improvements (I-8 to Camino Rico)	Completed	25,000	25,000
	T-9	Changeable Speed Limit Signs - Various Locations	Completed	20,000	20,000
	T-4	Traffic Signal / Signal Light at Lake Murray Blvd & Ferguson Way	Completed	119,902	119,902
	T-4	Traffic Signal/Signal Light at Cowles Mountain Rd & Jackson Dr	Completed	60,000	60,000
	P-19	Lake Murray Community Park Comfort Station	Completed	99,384	99,384
AIL00001	T-18	Traffic Calming	-	0	165,858
B-10161	T-7	Laurel Ridge Court Storm Drain	-	27,602	27,602
B-13130	T-8	SD Mission Rd w/o Fairmount Av Sdwk S/S	Completed	790,202	790,202
B-15003	T-9	Sidewalk: Riverdale St from Friar's to Glacier, East Side	Completed	131,300	131,300
B-15009	T-4	Traffic Signal: Jackson & Winding Creek	Completed	293,478	293,478
B-15010	T-17	Flashing Beacon: Highwood & Bisby Lake	Completed	24,808	24,808
B-15109	T-9	ADA Navajo Area	Completed	173,827	173,827
B-14048	T-5	Traffic Signals Upgrades - Citywide	-	400,386	438,074
B-15011	T-5	Audible Signal, Curb Ramps: Navajo & Bisby Lake	-	113,334	113,334
B-15029	T-7	Navajo Storm Drains	-	1,338,669	1,815,539
B-18060	T-9	ADA Navajo CR PROW S18	Completed	196,692	196,692
B-20073	T-9	ADACA Navajo Curb Ramp PROW S44	Completed	50,000	50,000
B-24000		Lake Murray Improvement 2		0	49,667
B-24144	T-7	High Country Court SD Emergency	Completed	2,796,305	3,500,000
P-18007	T-12B	Alvarado Road Realignment	Completed	387,603	387,603
S-00800	L-1	San Carlos Branch Library	-	1,876,963	6,781,360
S-10028	P-21	Dailard Neighborhood Park-Play Area Upgrades	Completed	400,000	400,000
S-11018	P-7	Lake Murray Community Park Play Area Exp	Completed	211,992	211,992
S-15004	P-28	Rancho Mission-Children's Play Area Upgrade	-	2,378,916	2,378,916
S-22005	T-12B	Alvarado Canyon Rd Realignment Project	-	31,046	31,046
Admin		Administration (<i>Fund inception to present</i>)	-	726,200	733,189
Total Expended/Budgeted				\$13,624,264	\$19,969,428

FUND BALANCE: **\$790,800**

Pending Adjustments

Project No.	Anticipated Commitments	Amount
B-25088	Allied Gardens Improvement 3	\$141,000
	FY27 Administration	\$29,000
TOTAL PENDING ADJUSTMENTS:		\$170,000

ADJUSTED FUND BALANCE: **\$620,800**

Development Impact Fee Plan

Fiscal Year 2015

<https://www.sandiego.gov/planning/facilities-planning/plans>