

COLLEGE AREA
FUND 79519 /SAP #400127- Established 8/13/88
As of June 30, 2017

TOTAL REVENUES (Including Interest): **\$2,682,669**

City Project No.	Projects Approved by Council	Funds Expended	Funds Budgeted	Project Status/ Comments
	Drain - Augustana Place	30,000	30,000	Completed
	Drain - Alcorn Place	30,253	30,253	Completed
	Storm Drain - Lindo Paseo	7,000	7,000	Completed
	Drain - Adelphi Place	25,000	25,000	Completed
	Drain - Austin Drive	29,122	29,122	Completed
	College Heights Branch Library	50,000	50,000	Completed
	Architectural Barriers Removal	38,561	38,561	Completed
S00972	Language Academy/Montezuma Elementary Joint Use	209,425	209,425	Completed
S11005	Manhansett Storm Drain Upgrd	60,000	60,000	Completed
S11050	College Creek Curb Ramps Barrier	10,221	10,221	Completed
ABE00001	Curb ramps throughout the community	0	0	
AIL00005	Traffic Signal Modification	0	0	
B13033	Traffic signal modification	25,533	25,533	
B13105	El Cajon & 59th Obstruction	70,800	70,800	
B13134	Campanille & Montezuma Traffic Signal Upgrade	65,694	115,000	
B16020	ADACA College Area CR DIF 16	70,455	126,550	
B17130	Montezuma Road Signal Interconnect upgrade	0	110,000	
S13000	Harriet Tubman Charter School JU Park	118,955	1,180,000	
S16015	College Area Fire Station	0	0	
	Administration Costs (1988 to Present)	304,833	308,745	
Total Expended/Budgeted		\$1,145,851	\$2,426,210	

FUND BALANCE: **\$256,460**

Pending Adjustments

Anticipated Commitments		
	Administration	16,000
S13000	Tubman Charter School JU Improvements / P-2 (FY18)	150,000
TOTAL PENDING ADJUSTMENTS:		\$166,000

Note:

ADJUSTED FUND BALANCE: **\$90,460**

Budgets reflected in this report matches the City's Financial System and may be different from the total budgets reflected in the Public Facilities Financing Plan due to project phasing or budget restrictions as a result of revenue shortfall.

Public Facilities Financing Plan
 PFFP Year: Fiscal Year 2014

Fee Schedule Link: <https://www.sandiego.gov/sites/default/files/feeschedule.pdf>