



IF ADDITIVE ALTERNATE NO. 1 IS PART OF THE CONTRACT, DELETE THIS NOTE AND SEE 25163-26-D FOR ADDITIVE WORK.

1 BY CITY AHEAD OF CONTRACTOR STA 3+60, 10' LT CUT & PLUG 4" CI AFTER NEW HAS BEEN ACCEPTED. CONNECT EX 4" CI TO NEW 8" VALVE

2 FURNISH & INSTALL BY CONTRACTOR STA 3+66, 10' LT (1" J" LINE) 1-8" x 6" TEE (M, M, F) 1-8" VALVE (F, M, J) AND 1-6" FH ASSEMBLY & MARKER

11 SEWER LINING INCL. IN THIS CONTRACT SEE SHT. 16

NOTE: HERBERT ST SHALL BE HIGHLINE BY CITY FORCES PRIOR TO BEGINNING OF CONSTRUCTION. CITY TO FURNISH HIGHLINE MATERIAL AND MAKE ALL CONNECTIONS.

4 BY CONTRACTOR STA 3+59, 10' RT (1" LINE) END CONTRACT

3 BY CITY AHEAD OF CONTRACTOR STA 3+69, 10' RT. CLOSE VALVE, BK. AFTER NEW MAIN HAS BEEN ACCEPTED. CONNECT NEW MAIN TO VALVE OPEN VALVE

REFERENCES: THOMAS BROTHER MAP - PG-60  
 100' SCALE MAP 210-1722  
 GATE BOOK PAGE 6-19  
 S.D. GAS & ELECT. CO.  
 GAS BOOK - 2, PG'S - 199, 202

IMPROVEMENTS:  
 SEWER :  
 WATER : 2416-L, 26328-S-D  
 PAVING :

BENCH MARKS: (MEAN SEA LEVEL DATUM)  
 B.M. - 5 E B P BROOKES AVE & HERBERT ST, EL. 295.250

FIELD NOTES:  
 1 CROSS-SECTION 210-1719 LINE "J", KELLEY, 3-27-86, W.O. 147125, SHT. OF 18

RETIREMENTS:  
 782 - 4" CI - YR UNK.

AS BUILT DRAWING  
 INSPECTOR: T. PALUSKI  
 DATE: 2/19/98

<b>SEWER AND WATER GROUP 55</b>			
<b>HERBERT ST.</b>			
<b>UPAS ST. TO BROOKES AVE.</b>			
CITY OF SAN DIEGO, CALIFORNIA ENGINEERING AND CAPITAL PROJECTS DEPARTMENT		E.M.D. 64911(SSEWER)	
DEPUTY DIRECTOR		SECTION HEAD	
APPROVED BY	DATE	FILED	DATE
AS BUILT 1/98	HW		
CONSTRUCTION RECORD		210-1722	
CONTRACTOR: P. ARTUKOVICH	DATE STARTED: 3/29/97	25163-26-D	
INSPECTOR: T. PALUSKI	DATE COMPLETED: 7/25/98		
CONNECTIONS BY:			

HERBERT STREET

AS-BUILT