



AS BUILT DATA

CONSTRUCTED BY:- LONG, MARKER & HOWLEY
 W.O. 16314 (CONSTR.), W.O. 48429 (EMGR.),
 PIPE: JOHNS-MANVILLE
 (Kind)
 GATE VALVES: NONE
 (Kind)
 SOIL: ADOBE & ROCKS
 (Kind)
 STAKED: 6-27-67
 (Date)
 TESTED: 5-24-67
 (Date)
 BACKFILL: IMPORT
 (Kind)
 Note: Include "CONSTRUCTION RECORD".
 CONNECTIONS BY:- CITY FORCE,
 W.O. 16315
 PIPE: 8" AC
 GATE VALVES: 8" RICH

BENCH MARKS:- (MEAN SEA LEVEL DATUM)

B.M. - N.E.B.P. 29TH ST. & UPAS ST., EL. 331.619'
 B.M. - S.E.B.P. 29TH ST. & CAPPS ST., EL. 339.52'
 B.M. - S.E.B.P. 29TH ST. & DWIGHT ST., EL. 342.067'

REFERENCES:-

WATER 210-1728
 SEWER 210-1728
 FIELD NOTES 210-1728
 GAS BK. 3, SHEETS 261, 262.
 BK. 4, SHEETS 293, 294, 295, 296, 315, 316
 GATE BK. - W-19

IMPROVEMENTS:-

188-B (N.W.M.), 5762-L (30"W.M.)
 1270-L, 1902-L, 2853-L (PAVING)
 2860-L, 13717-L, 395-L (PAVING)

RETIREMENT:-

11801 - 8" C.I. - 1917
 801 - 2" C.I. - 1917
 2 - 4" G.V.'s - 1917
 1 - 2" G.V. - 1917
 1-6" F.H. SERVICE - 1917
 1-6" F.H. BODY - 1955

GROUP 150 29TH STREET 8" A.C. MAIN Upas Street To Dwight Street	
CITY OF SAN DIEGO, CALIFORNIA ENGINEERING DEPARTMENT SHEET 3 OF 15 SHEETS	
NO 48429	DATE APPROVED FILED
DESCRIPTION AS BUILT PER INSP. FIELD C.F. NOTES, A.L.	DATE 11/2/68
CONTRACTOR L.M. & H. HILLS	DATE STARTED 8-15-67 DATE COMPLETED 10-23-67
CONTROL CERTIFICATION 210-1728 PROJECT NUMBER	17567 3 - D

AS BUILT

29TH STREET UPAS STREET TO DWIGHT STREET